

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year :
PTMISEA Cycle :
Project Sponsor : Madera County Transportation Commission
Contributing PTMISEA Sponsor :
Project Name : AMTRAK PHASE II Project

Project Scope

Funding

Total Project Cost

Schedule Date

Begin Vehicle/Equipment Order :
End Vehicle/Equipment Order :
Begin Closeout Phase :
End Closeout Phase :

Performance Outcomes
Description/Improvement
Percentages

Original Application	Final Project
Phase II include a restroom facility, additional parking stalls, landscaping, solar power and wireless internet access will further enhance rail ridership comforts	Phase II include a restroom facility, additional parking stalls, landscaping, solar power and wireless internet access will further enhance rail ridership comforts
Original Approved Project Cost	Final Project Cost
99313 : \$603,782	\$549,337
99314 :	
PTMISEA Interest : \$47,819	
Other Funds	
Federal :	
State :	
Local :	
\$651,601	\$549,337
Original Project Schedule	Final Project Schedule
Begin Environmental : N/A	N/A
End Environmental : N/A	N/A
Begin Design : 2/1/11	2/1/11
End Design : 12/1/12	12/1/12
Begin Right of Way : N/A	N/A
End Right of Way : N/A	N/A
Begin Construction : 9/4/13	9/1/13
End Construction : 9/1/13	2/19/14
	9/1/15
	1/31/16
Anticipated Performance Outcome	Actual Performance Outcome

Signature:


Name and Title Patricia Taylor, Executive Director

2-12-16
Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.