



Effective(02/12)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency. . ." Please provide the following information:

Fiscal Year : 2007/2008
 PTMISEA Cycle :
 Project Sponsor : Kern Regional Transit
 Contributing PTMISEA Sponsor : Kern Council of Governments
 Project Name : Construction of 6 Bus Bench Shelters

Project Scope

Funding

Total Project Cost

Schedule Date

 Performance Outcomes
 Description/Improvement
 Percentages

Original Application	Final Project
Purchase and Installation of 6 Bus Bench Shelters	Purchase and Installation of 6 Bus Bench Shelters
Original Approved Project Cost	Final Project Cost
99313 : 42,770 42,769	\$48,316
99314 :	
PTMISEA Interest : \$17,231	\$20,960
Other Funds	
Federal :	
State :	
Local :	\$25,732
Total Project Cost : \$60,000	\$95,008
Original Project Schedule	Final Project Schedule
Begin Environmental : 9/1/10	9/1/10
End Environmental : 12/31/10	12/31/10
Begin Design :	4/6/11
End Design :	7/31/11
Begin Right of Way :	
End Right of Way :	
Begin Construction : 1/1/11	3/1/11
End Construction : 4/30/11	7/31/12
Begin Vehicle/Equipment Order :	4/6/11
End Vehicle/Equipment Order :	7/31/11
Begin Closeout Phase : 5/1/11	9/30/12
End Closeout Phase : 6/30/11	3/30/13
Anticipated Performance Outcome	Actual Performance Outcome
Provide shelter for passengers waiting for buses	Shelter has been provided for passengers at six bus stops for the benefit of the passengers while waiting for the buses

Signature:

Name and Title

Date

Feb 14 2014

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.

+30,690 (From 07/08-4-16E(004))
 +12,080 (From 07/08-2-16E(004))
\$42,770

42,769
 + 5,547 (From 07/08-2-16E(001))
\$48,316