

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year: 2009 & 2010

PTMISEA Cycle: 1
Project Sponsor: OCTA
Contributing PTMISEA Sponsor: N/A

Project Name: OC Metrolink Service Expansion Track Project

	Original Application		Final Project
	Implementation of a high frequency rail service		Implementation of a high frequency rail service
	in Orange County, from Laguna Niguel to		in Orange County, from Laguna Niguel to
	Fullerton. This program is referred to as the		Fullerton. This program is referred to as the
	Metrolink Service Expansion Program (MSEP).		Metrolink Service Expansion Program (MSEP).
	Included the FY10 allocation plus earned		The change in earned interest from the
	interest into this project because the project	000	previous reporting period was \$267,848.91
Project Scope	and contractor were the same. The FY10	200	(\$1,313,463.44-\$1,045,614.53)
	allocation was as follows:		
	99313 @ \$14,088,305.00 99314 @ \$4,565,811.00	2150	
	Interest @ \$130,444.74	200	
		YS N	
		SIGNATION OF	
Funding	Original Approved Project Cost	1700	Final Project Cost
99313 :	28,054,751.00	SEP.	28,054,751.00
99314 :	9,171,042.00	30,00	9,171,042.00
PTMISEA Interest :	922,215.96	50	1,313,463.44
Other Funds		1000	
Federal:		9156	
State :		80	
Local:		2000	
Total Project Cost :	38,148,008.96		38,539,256.44
Schedule Date	Original Project Schedule		Final Project Schedule
Begin Environmental :			
End Environmental :		9.1	
Begin Design: End Design:		1223	
Begin Right of Way:			
End Right of Way :		1888	
Begin Construction:	Aug-09	SERVICE	Aug-09
End Construction:	Jun-12		Oct-12
Begin Vehicle/Equipment Order:		3	
End Vehicle/Equipment Order:			·
Begin Closeout Phase:	Jul-12	1	Nov-12
End Closeout Phase:	Sep-12		Jun-13
	Anticipated Performance Outcome	100	Actual Performance Outcome
		R26	Increase in scope which includes CP
Performance Outcomes		690	Stadium, Maintenance of Way (MOW), Signal Spacing and Pedestrian Gate
Description/Improvement :		10C	Flashers. Therefore, all other relevant dates
Percentages		150	were impacted. All portions of this
•		701	additional scope have been completed.
		製	-

Signature:

Darrell Johnson, Chief Executive Officer

Name and Title

Augue-

15-Aug-13

Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.