

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . . " Please provide the following information:

Fiscal Year: 2009/10 8879.55 (a)(2)+2010/11 8879.55(a)(2)

PTMISEA Cycle:

Project Sponsor: El Dorado County Transit Authority

Contributing PTMISEA Sponsor:

Project Name: El Dorado Transit Facility Upgrade

	Original Application	Final Project
	Upgrade and expand transit administration and	Upgrade and expand transit administration and
Project Scope	operations facility	operations facility
<u>Funding</u>	Original Approved Project Cost	Final Project Cost
99313 :	\$750,000	\$750,000
99314 :		
PTMISEA Interest :	\$2,102	\$2,102
Other Funds		Ψ2,108
Federal:		
State :		
Local:		
Total Project Cost :	\$752,102	\$752,102
Schedule Date	Original Project Schedule	Final Project Schedule
Begin Environmental:		
End Environmental:		
Begin Design:	1/1/12	6/1/13
End Design:		7/1/13
Begin Right of Way:		7/1/13
End Right of Way :		
Begin Construction:		0/00/4
End Construction :	17 17 10	6/23/14
Begin Vehicle/Equipment Order:	12/31/13	10/31/14
End Vehicle/Equipment Order:		
Begin Closeout Phase:	1/1/14	
End Closeout Phase :	6/30/14	1/1/15
	Anticipated Performance Outcome	6/1/15 Actual Performance Outcome
	Improve the efficiency and quality of service to passengers by	Improved the efficiency and quality of service to passengers
	expanding, modernizing and updating the technology within	by expanding, modernizing and updating the technology
Performance Outcomes	the dispatch center and drivers facility. Customer service and passenger access will be improved through the expansion of	within the dispatch center and drivers facility. Improved
Description/Improvement	the public service and meeting facilities	employee morale. Customer service and passenger access will be improved through the expansion of the public service
Percentages		and meeting facilities. Over the first 9 months of inhabitance.
Percentages	10	the project has acheived a slight reduction in maintenance
		and operating costs. It is expected that over the near term the project will meet the 3% reduction in operating and 3%
		increase in system reliability.

Signature:

Mindy Calleon, EXEUTIVE DIRECTOR

Date

Note: The same authority that signed the Allocation Request must sign here.