

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . . " Please provide the following information:

Fiscal Year: 2009/10

PTMISEA Cycle: 2

Project Sponsor: Modoc Transportation Agency

Contributing PTMISEA Sponsor: Modoc Transportation Transportation Commission

Project Name : Modoc Transportation Center

	Original Application	Final Project
	Rehabilitation/modernization project of newly	Rehabilitation/modemization project of
Project Scope	purchased transportation center. Complete	transportation center. Construct new office
. 10,000 00000	rehab of office building and bus garage.	building and complete rehab of bus garage.
Funding	Original Approved Project Cost	Final Project Cost
99313	\$243,373	\$350,606
99314 :		
PTMISEA Interest :		\$475
Other Funds		\$272,861
Federal:		
State :	\$127,940	\$939,820
Local ;		
Total Project Cost	\$371,313	\$1,563,762
Schedule Date	Original Project Schedule	Final Project Schedule
Begin Environmental:	November 17, 2011	**************************************
End Environmental :		
Begin Design :		
End Design :		
Begin Right of Way :		
End Right of Way :		
Begin Construction:	September 1, 2012	October 1, 2012
End Construction	June 1, 2014	July 31, 2013
Begin Vehicle/Equipment Order		
End Vehicle/Equipment Order		
Begin Closeout Phase :		August 1, 2013
End Closeout Phase :		January 1, 2014
	Anticipated Performance Outcome	Actual Performance Outcome
Performance Outcomes		34% increase in system reliability.
Description/Improvement		l I
Percentages		1
		<u> </u>

Signature:

Deborah Pedersen, Executive Director

may 6, 2015

5-May-15

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.