

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . . " Please provide the following information:

> Fiscal Year: 10/11 PTMISEA Cycle: 2 Project Sponsor: RABA

Contributing PTMISEA Sponsor: Shasta County Regional Transportation Agency

Project Name: Solar Bus Parking Canopy - 10/11-2-41A(002)

	Original Application	Final Project
	Solar canopy for bus parking	Solar canopy for bus parking
Project Scope		
<u>Funding</u>	Original Approved Project Cost	Final Project Cost
99313 :	\$875,213	\$749,671
99314 :	\$37,500	\$37,500
PTMISEA Interest:	\$11,315	\$0
Other Funds		
Federal:		
State :	\$153,561	\$153,561
Local :		
Total Project Cost :	\$1,077,589	\$940,732
Schedule Date	Original Project Schedule	Final Project Schedule
Begin Environmental:		
End Environmental:		
Begin Design:	Mar-2013	
End Design:	Aug-2014	
Begin Right of Way:		
End Right of Way:		
Begin Construction:	Dec-2016	Oct-2017
End Construction:	June-2017	Mar-2018
Begin Vehicle/Equipment Order:		
End Vehicle/Equipment Order:		
Begin Closeout Phase:	Jul-2017	Mar-2018
End Closeout Phase:	Sep-2017	Jun-2018
	Anticipated Performance Outcome	Actual Performance Outcome
	This project will help preserve the life of	Colon company avecage fully in atally d
	RABA's vehicles by reducing exposure to the	-Solar canopy successfully installed. Reduced Electric bill by roughly 15% in
	elements as well as reducing interior cooling	the one YOY bill received since the system
Performance Outcomes	costs. This project will also help reduce the cost of the maintenance facilities electric bill.	went live. RABA expects to see continue'd
Description/Improvement :	cost of the maintenance facilities electric bill.	decreases in their electric bill.
Percentages		-Transferring cost savings of \$125,541 (FY
_		10/11-C3-99313) + \$11,315 in accrued
		interest to Expansion of RABA DTC
		Project. Total transfer \$136,856.
010	·	Reduced Oper/Maint Cost by 15%
ignature:		1070

8/24/18

Name and Title

Charles Aukland, Director of Public Looks

Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.