

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . . " Please provide the following information:

Fiscal Year: 2012

PTMISEA Cycle: Cycle 1 Project Sponsor: OCTA

Contributing PTMISEA Sponsor:

Project Name: Raymond Ave. Grade Separation (ROW)

	Original Application	Final Project
<u>Project Scope</u>	The project funds are for the ROW phase. The project includes construction of a vehicular underpass on Raymond Avenue at the BNSF railroad crossing, between Walnut Avenue and Ash Avenue. The railroad crossing also serves Metrolink passenger trains operating on the 91 Line.	The project funds are for the ROW phase. The project includes construction of a vehicular underpass on Raymond Avenue at the BNSF railroad crossing, between Walnut Avenue and Ash Avenue. The railroad crossing also serves Metrolink passenger trains operating on the 91 Line. Interest of \$197,339 transferred to Raymond Grade Separation (CON) project in June 2016.
<u>Funding</u>	Original Approved Project Cost	Final Project Cost
99313 :	\$25,172,000	\$25,172,000
99314 :	\$0	\$0
PTMISEA Interest :	\$0	\$3,926
Other Funds		75,1525
Federal :		
State :		
Local :	\$1,998,000	\$745,559
Total Project Cost :	\$27,170,000	\$25,921,485
Schedule Date	Original Project Schedule	Final Project Schedule
Begin Environmental:	2/10/09	2/10/09
End Environmental:	12/1/11	12/1/11
Begin Design:	1/1/12	1/1/12
End Design :	3/1/13	3/1/13
Begin Right of Way:	3/1/12	11/1/12
End Right of Way:	3/1/13	7/31/13
Begin Construction:	4/1/13	3/31/14
End Construction :	1/1/16	8/31/18
Begin Vehicle/Equipment Order:		
End Vehicle/Equipment Order:		
Begin Closeout Phase :	1/1/16	11/30/18
End Closeout Phase :	1/1/19	8/31/20
	Anticipated Performance Outcome	Actual Performance Outcome
Performance Outcomes Description/Improvement Percentages	The project will provide significant benefits to vehicle and truck traffic traveling on Raymond Avenue due to the elimination of delay associated with existing at-grade railroad crossing.	Construction phase is not complete, however the anticipated benefits calculated at the beginning of the project are still anticipated when complete.
ignature:	Reduced Oper/Maint Cost by 5% Reduced Emissions by 20% Increased System Reliability by 10%	Reduced Oper/Maint Cost by Reduced Emissions by Increased System Reliability by 20%

Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign her