



Effective(02/12)

**Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)****Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency..." Please provide the following information:

Fiscal Year : 2011 &amp; 2012

PTMISEA Cycle : 1

Project Sponsor : OCTA

Contributing PTMISEA Sponsor : N/A

Project Name : Placentia Avenue Grade Separation Project

**Project Scope****Funding**

<b>Original Application</b>		<b>Final Project</b>	
Utilize PTMISEA fund to complete an underpass and overpass along the Orangethorpe Corridor at Placentia Avenue to improve traffic flow and safety.		Utilized PTMISEA funds towards construction of Placentia underpass and overpass. Construction began in October of 2011, with a scheduled completion date of November 2014.	
		OCTA transferred \$5,797,758 from the Radio Project to the Placentia Grade Separation Project.	
		Interest of \$36,751.62 was transferred to the PTMISEA FY 2011-12 Raymond Grade Separation Project	
<b>Original Approved Project Cost</b>		<b>Final Project Cost</b>	
99313 :	\$642,324		\$5,188,338
99314 :	\$11,357,676		\$12,609,420
PTMISEA Interest :	\$0		\$0
<b>Other Funds</b>			
Federal :			
State :			
Local :			
<b>Total Project Cost :</b>	<b>\$12,000,000</b>	<b>Total Project Cost :</b>	<b>\$17,797,758</b>
<b>Original Project Schedule</b>		<b>Final Project Schedule</b>	
Begin PA & ED :	May-01	Begin PA & ED :	May-01
End PA & ED :	Jan-10	End PA & ED :	Jan-10
Begin PS & E :	Jan-09	Begin PS & E :	Jan-09
End PS & E :	Sep-10	End PS & E :	Sep-10
Begin Right of Way :	Sep-08	Begin Right of Way :	Sep-08
End Right of Way :	Mar-11	End Right of Way :	Mar-11
Begin Construction :	Jul-11	Begin Construction :	Jul-11
End Construction :	Nov-14	End Construction :	Nov-14
Begin Vehicle/Equipment Order :		Begin Vehicle/Equipment Order :	
End Vehicle/Equipment Order :		End Vehicle/Equipment Order :	
Begin Closeout Phase :	Nov-14	Begin Closeout Phase :	Nov-14
End Closeout Phase :	Nov-14	End Closeout Phase :	Nov-14
<b>Anticipated Performance Outcome</b>		<b>Actual Performance Outcome</b>	
Completion of construction phase of Placentia Grade Separation project.		Completed 96% of Placentia Grade Separation Project construction phase. Final work on Irrigation, landscaping, and pump station equipment testing underway.	
<b>Performance Outcomes Description/Improvement Percentages</b>		Project is still under construction with an expected construction closeout date of November 2014.	

**Signature:**

Darrell Johnson, Chief Executive Officer  
Name and Title

8/15/2014  
Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or Invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.