



Effective(02/12)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)**Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

14/15-7-30(003)

Fiscal Year : FY 2014/15 EV Charging Station Project & FY 2015/16 Residual Funds

PTMISEA Cycle :

Project Sponsor : Placer County Transportation Planning Agency (PCTPA)

✓

Contributing PTMISEA Sponsor :

Project Name : Loomis Transit Improvements Project

Project Scope**Funding**

FY 2014/15 CAP 99313 :

FY 2015/16 Residual 99313

99314 :

FY 2014/15 CAP Interest :

FY 2015/16 Residual Interest

Other Funds

Federal :

Prop 1B TSSSDRA State :

Local :

Total Project Cost :**Schedule Date**

Begin Environmental :

End Environmental :

Begin Design :

End Design :

Begin Right of Way :

End Right of Way :

Begin Construction :

End Construction :

Begin Vehicle/Equipment Order :

End Vehicle/Equipment Order :

Begin Closeout Phase :

End Closeout Phase :

Performance Outcomes

Description/Improvement Percentages

Original Application

Per Corrective Action Plan dated 02/15/17, fund balance from Loomis Multi-modal Station EV Charging Station Project were transferred along with interest to the Loomis Transit Improvement Project. Replace existing lighting throughout the Loomis Multi-Modal Transit Center park-and-ride lot and add security cameras and capacity to the surveillance system.

Original Approved Project Cost

\$38,723

\$0

\$0

\$292

\$0

\$0

\$0

\$39,015

Original Project Schedule

NA

NA

NA

NA

NA

NA

April 2017

NA

June 2017

September 2017

November 2017

December 2017

Anticipated Performance Outcome

Reduction in operating/maintenance costs of less than one percent.

Final Project

No changes to project.

Final Project Cost

\$38,723

\$9,126

\$0

\$292

\$443

\$10,882

\$21,073

\$80,539

Final Project Schedule

NA

NA

NA

NA

NA

NA

September 2018

NA

March 2017

July 2017

December 2018

January 2019

Actual Performance Outcome

Reduction in operating/maintenance costs anticipated, however, they have not been quantified as of this date.

\$47,849

Signature:

Michael Luken, Executive Director

2/2/19

Date: February 7, 2019

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.