

Effective(02/12)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year :	20)12/13	
PTMISEA Cycle :	20	09/2010	
Project Sponsor :	Cit	ty of Eureka	
Contributing PTMISEA Sponsor :			
	-		

Project Name : Bus Shelter Improvement

	Original Application		Final Project
	REPLACE AND INSTALL BUS SHELTERS		REPLACE AND INSTALL BUS SHELTERS
Project Scope			
<u> </u>			
Funding	Original Approved Project Cost		Final Project Cost
99313 :	\$100,000	ľ	\$100,000
99314 :	· · · · · · · · · · · · · · · · · · ·		····
PTMISEA Interest :			\$428
Other Funds			•
Federal :			
State :			\$3,510
Local :			••;•·•
Total Project Cost :	\$100,000	ľ	\$103,938
Schedule Date	Original Project Schedule	ľ	Final Project Schedule
Begin Environmental:		Ĩ	
End Environmental :			
Begin Design :		ľ	
End Design :			
Begin Right of Way :		ľ	
End Right of Way :			
Begin Construction :		ľ	3/1/2013
End Construction :			5/1/2103
Begin Vehicle/Equipment Order :	5/1/2012	ľ	9/1/2012
End Vehicle/Equipment Order :	12/1/2012		3/1/2013
Begin Closeout Phase :		ľ	
End Closeout Phase :			
	Anticipated Performance Outcome		Actual Performance Outcome
	Purchase and replace bus shelters		bus stop shelters were purchased and
Performance Outcomes Description/Improvement			replaced.
Percentages			
i crocinages			

Signature:

Greg Pratt, General Manager Name and Title

Date

18-Jul-13

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.