



Effective(02/12)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)**Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 08/09

PTMISEA Cycle :

Project Sponsor : MADERA COUNTY TRANSPORTATION COMMISSION

Contributing PTMISEA Sponsor :

Project Name : MCC Bike Racks

Project Scope**Funding****Total Project Cost****Schedule Date**
Performance Outcomes
Description/Improvement
Percentages

Original Application		Final Project	
Procure bike racks for Madera County Connection (MCC) buses.		Procure bike racks for Madera County Connection (MCC) buses.	
Original Approved Project Cost		Final Project Cost	
99313 :	\$17,450		\$3,483
99314 :			
PTMISEA Interest :	\$365		
Other Funds			
Federal :			
State :			
Local :			
Total Project Cost :		\$3,483	
Original Project Schedule		Final Project Schedule	
Begin Environmental :	NA		NA
End Environmental :	NA		NA
Begin Design :	NA		NA
End Design :	NA		NA
Begin Right of Way :	NA		NA
End Right of Way :	NA		NA
Begin Construction :	4/1/12		4/1/12
End Construction :	6/30/13		8/31/13
Begin Vehicle/Equipment Order :	NA		NA
End Vehicle/Equipment Order :	NA		NA
Begin Closeout Phase :	NA		NA
End Closeout Phase :	NA		NA
Anticipated Performance Outcome		Actual Performance Outcome	
Increase ridership 1%.		MCC ridership increased 9.7% from FY11/12 to FY12/13; and 6.4% from FY12/13 to FY13/14.	

Signature:

 PATRICIA TAYLOR, EXECUTIVE DIRECTOR

 2-12-14
 Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.