



Effective(02/12)

**Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)****Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : FY 2007/8

PTMISEA Cycle : 1

Project Sponsor : Sacramento Regional Transit District

Contributing PTMISEA Sponsor :

Project Name : Siemens E&amp;H Ramp Replacement

07/08-1-3D(002)

**Project Scope****Funding**

99313 :

99314 :

PTMISEA Interest :

**Other Funds**

Federal :

State :

Local :

**Total Project Cost :****Schedule Date**

Begin Environmental :

End Environmental :

Begin Design :

End Design :

Begin Right of Way :

End Right of Way :

Begin Construction :

End Construction :

Begin Vehicle/Equipment Order :

End Vehicle/Equipment Order :

Begin Closeout Phase :

End Closeout Phase :

**Performance Outcomes**  
**Description/Improvement**  
**Percentages**

Original Application	Final Project
Purchase 144 replacement ramps for 36 Siemens light rail vehicles, plus spares for a total of 152 ramp kits. There are 4 ramps per vehicle, 2 left and 2 right side ramps. Existing ramps are failing due to use and age.	Purchase 144 replacement ramps for 36 Siemens light rail vehicles, plus spares for a total of 152 ramp kits. There are 4 ramps per vehicle, 2 left and 2 right side ramps. Existing ramps are failing due to use and age.
Original Approved Project Cost	Final Project Cost
99313 :	
99314 :	\$1,320,000
PTMISEA Interest :	\$0
<b>Other Funds</b>	
Federal :	
State :	
Local :	
<b>Total Project Cost :</b>	<b>\$1,324,207</b>
Original Project Schedule	Final Project Schedule
Begin Environmental :	N/A
End Environmental :	N/A
Begin Design :	3/1/11
End Design :	11/30/14
Begin Right of Way :	N/A
End Right of Way :	N/A
Begin Construction :	N/A
End Construction :	N/A
Begin Vehicle/Equipment Order :	7/1/08
End Vehicle/Equipment Order :	2/28/10
Begin Closeout Phase :	3/1/10
End Closeout Phase :	6/1/10
Anticipated Performance Outcome	Actual Performance Outcome
Replace 144 ramps for 36 Siemens Light Rail vehicles plus spares that were failing due to use and age, thereby preserving the fleet's accessibility and safety for the elderly and disabled persons	Replace 144 ramps for 36 Siemens Light Rail vehicles plus spares that were failing due to use and age, thereby preserving the fleet's accessibility and safety for the elderly and disabled persons. Estimate 5% reduction in safety related injuries by replacing ramps. Transferring unspent accrued interest of \$ 24,046 to UTDC Refurbishment project.

07/08-1-3D(004)

**Signature:**

GM/CEO

Name and Title

2/10/2015

Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.