



Effective(02/12)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : FY 2007/08
 PTMISEA Cycle :
 Project Sponsor : Sacramento Regional Transit District
 Contributing PTMISEA Sponsor :
 Project Name : Retrofit Light Rail Vehicle (LRV) Hoist

07/08-1-3D(00A) ✓

Project Scope**Original Application**

The project is to reinforce an existing in-floor hoist (lift) that was originally designed to service Siemens light rail vehicles (LRVs). The reinforcement is required to accommodate the different loading characteristics when lifting CAF LRVs in order to service both light rail vehicle types with the same hoist.

Final Project

The project is to reinforce an existing in-floor hoist (lift) that was originally designed to service Siemens light rail vehicles (LRVs). The reinforcement is required to accommodate the different loading characteristics when lifting CAF LRVs in order to service both light rail vehicle types with the same hoist.

Funding**Original Approved Project Cost****Final Project Cost**

99313 :
 99314 : \$33,000
 PTMISEA Interest : \$472
Other Funds
 Federal :
 State :
 Local :
Total Project Cost : \$33,472

\$3,857
 \$0
 \$3,857

Schedule Date**Original Project Schedule****Final Project Schedule**

Begin Environmental :
 End Environmental :
 Begin Design :
 End Design :
 Begin Right of Way :
 End Right of Way :
 Begin Construction :
 End Construction :
 Begin Retrofit Equipment : 2/1/13
 End Retrofit Equipment : 4/30/13
 Begin Closeout Phase : 5/8/13
 End Closeout Phase : 5/10/13

2/21/13
 9/30/16
 10/1/16
 3/31/17


Anticipated Performance Outcome**Actual Performance Outcome**

Performance Outcomes
Description/Improvement
Percentages

Increased Ridership by %
 Reduced Oper/Maint Cost by 2%
 Reduced Emissions by %
 Increased System Reliability by %

Increased Ridership by %
 Reduced Oper/Maint Cost by 2%
 Reduced Emissions by %
 Increased System Reliability by %

Signature:


 Name and Title Henry Li, GM/CEO

Date

9/17/17

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.