



Effective(02/12)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)**Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 2012

PTMISEA Cycle : 2008

Project Sponsor : SACOG

Contributing PTMISEA Sponsor : NA

Contributing PTMISEA Sponsor : CAPITAL SERVICE ENHANCEMENTS: MAINTENANCE EQUIPMENT

Original Application		Final Project
\$134,740		\$117,726
Original Approved Project Cost		Final Project Cost
99313 :		
99314 :	\$134,740	\$117,726
PTMISEA Interest :	\$5,450	\$5,450
Other Funds		
Federal :		
State :		
Local :		
Total Project Cost :	\$140,190	\$123,176
Original Project Schedule		Final Project Schedule
Begin Environmental :		
End Environmental :		
Begin Design :		
End Design :		
Begin Right of Way :		
End Right of Way :		
Begin Construction :		
End Construction :		
Begin Vehicle/Equipment Order :	5/15/08	5/1/08
End Vehicle/Equipment Order :	6/30/08	10/1/08
Begin Closeout Phase :		1/1/09
End Closeout Phase :		6/1/12
Anticipated Performance Outcome		Actual Performance Outcome
Provide additional maintenance equipment to improve employee safety, reduce operating costs and maintain recent fleet expansion.		Provide additional maintenance equipment to improve employee safety, reduce operating costs and maintain recent fleet expansion.

Signature:

Public Works Director

Name and Title

6/25/12

Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.