



Effective(02/12)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)**Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : FY 2007/2008 PTMISEA

PTMISEA Cycle :

Project Sponsor : Sacramento Regional Transit District

Contributing PTMISEA Sponsor :

Project Name : ADA Transit Plan Improvements

07/08-2-3(015)✓

Project Scope**Funding**

PTMISEA Interest :

Other Funds

Federal :

State :

Local :

Total Project Cost :**Schedule Date**

Begin Environmental :

End Environmental :

Begin Design :

End Design :

Begin Right of Way :

End Right of Way :

Begin Construction :

End Construction :

Begin Vehicle/Equipment Order :

End Vehicle/Equipment Order :

Begin Closeout Phase :

End Closeout Phase :

Performance Outcomes
Description/Improvement
Percentages

Original Application	Final Project
ADA improvements at LRT pedestrian crossings	ADA improvements at LRT pedestrian crossings
Original Approved Project Cost	Final Project Cost
99313 : \$300,000	\$207,284
99314 :	
PTMISEA Interest :	
Other Funds	
Federal : \$412,329	\$412,329
State : \$10,133	\$10,133
Local : \$65,502	\$65,502
Total Project Cost : \$787,964	\$695,248
Original Project Schedule	Final Project Schedule
Begin Environmental :	
End Environmental :	
Begin Design :	
End Design :	
Begin Right of Way :	
End Right of Way :	
Begin Construction : 10/1/08	10/1/08
End Construction : 3/31/10	5/15/18
Begin Vehicle/Equipment Order :	
End Vehicle/Equipment Order :	
Begin Closeout Phase :	5/15/18
End Closeout Phase : 4/1/10	5/31/18
Anticipated Performance Outcome	Actual Performance Outcome
Add detectable warning tile at ped crossings of light rail tracks.	Detectable warning tile (DWT) was installed at 38 LRT crossings. The DWT improved ADA access and provided warnings for sight impaired pedestrians. Project was completed under budget and remaining PTMISEA funds (\$92,716) were transferred to the LRT Crossing project.

Signature:

Name and Title

Azadeh Doherty, Senior Planner

Date

8/9/18

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.