

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . . " Please provide the following information:

> Fiscal Year: FY13/14 PTMISEA Cycle: 12 Cycle 1 Project Sponsor: SACOG

Contributing PTMISEA Sponsor

Project Name: City of Elk Grove Rolling Stock Rehabilitation of GRTA Buses - 07/08 - 2 - 3 (017) Original Application Final Project This project will rehabilitate nine CNG buses purchased from Georgia This project will rehabilitate nine CNG buses purchased from Georgia Regional Transit Authority. These buses are model year 2002 and were Regional Transit Authority. These buses are model year 2002 and were purchased through an FTA transfer. They are needed to replace purchased through an FTA transfer. They are needed to replace CNG buses leased through July 1, 2012 from Sacramento Regaional Transit. The nine CNG buses leased through July 1, 2012 from Sacramento Regaional GRTA buses are not currently ready to be placed into service and without Transit. The nine GRTA buses are not currently ready to be placed rehabilitating these buses there will not be sufficient buses in the fleet to into service and without rehabilitating these buses there will not be provide service on three of the routes. The average weekly ridership per bus sufficient buses in the fleet to provide service on three of the routes. is 250 boardings. Rehabilitation will include painting and decaling with the e-The average weekly ridership per bus is 250 boardings. Rehabilitation **Project Scope** tran livery, as well as replacement of parts for aesthetics and safety. The will include painting and decaling with the e-tran livery, as well as funding plan proposes to entirely fund the rehabilitation of three buses using replacement of parts for aesthetics and safety. The funding plan PTMISEA funds. If the bid is different, the SACOG will submit a corrective proposes to entirely fund the rehablitation of three buses using PTMISEA funds. The final work total came \$96,693 below the action plan to update the total funding for three buses and/or change the estimate. The savings was transfered to a bus purchase project to number of buses in the scope of work. cover increased purchase costs. It was approved by the SACOG Board and the City Council of Elk Grove. Fundina **Original Approved Project Cost** Final Project Cost 99313 \$800,000 \$703,307 99314 \$0 \$0 PTMISEA Interest \$0 \$0 Other Funds Federal State Local **Total Project Cost** \$800,000 \$703,307 Schedule Date Original Project Schedule Final Project Schedule Begin Environmental End Environmental Begin Design End Design Begin Right of Way End Right of Way Begin Construction End Construction Begin Vehicle/Equipment Order 4/1/12 4/1/12 End Vehicle/Equipment Order 12/31/12 6/30/13 Begin Closeout Phase 1/1/13 7/1/13 End Closeout Phase 6/30/13 8/31/13 Anticipated Performance Outcome **Actual Performance Outcome** Increase ridership by 750 riders per week Allowed for service to flow on schedule and resulted in decreased mis-trips along with improved ridership on the system by 6.7% or 67,796 unlinked passenger trips per year of which this project suported 12,452 passenger trips Performance Outcomes Description/Improvement NOTE: \$2,835 earned in interest on this project will be Percentages reassigned during the next funding cycle. The cost savings of \$96,692.91 have been transferred to the Elk Grove Rolling Stock

Signature:

Replacement of 3 Buses project. (10/11-4-3 (003)

2/18/14

Note: The same authority that signed the Allocation Request must sign here.

John Doherty