



Effective(12/08)

**Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)****Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency..." Please provide the following information:

Fiscal Year : 2007/08

PTMISEA Cycle : 2

Project Sponsor : Placer County Transportation Planning Agency

Contributing PTMISEA Sponsor : Placer County Transit

Project Name : Loomis Bus Shelter Project

	Original Application	Final Project
Project Description	Installation of five bus shelters in various locations on Taylor Road	Installed five bus shelters along Taylor Road. Added benches in several locations.
<b>Funding</b>	<b>Original Approved Project Cost</b>	<b>Final Project Cost</b>
99313 :	\$41,552	\$41,552
99314 :	\$4,363	\$4,363
PTMISEA Interest :		
Other Funds		
Federal :		
State :		
Local :	\$12,985	\$4,246
<b>Total Project Cost :</b>	<b>\$58,900</b>	<b>\$50,161</b>
<b>Schedule Date</b>	<b>Original Project Schedule</b>	<b>Final Project Schedule</b>
Begin Environmental :	6/1/08	6/1/08
End Environmental :	7/1/08	7/8/08
Begin Design :	7/1/08	7/8/08
End Design :	9/1/08	10/24/08
Begin Right of Way :	N/A	N/A
End Right of Way :	N/A	N/A
Begin Construction :	4/1/09	10/29/08
End Construction :	5/1/09	11/25/08
Begin Vehicle/Equipment Order :	N/A	N/A
End Vehicle/Equipment Order :	N/A	N/A
Begin Closeout Phase :	5/1/09	2/17/09
End Closeout Phase :	6/1/09	2/24/09
	<b>Anticipated Performance Outcome</b>	<b>Actual Performance Outcome</b>
Performance Outcomes Description/Improvement Percentages	Provide a safe and weather resistant place to wait for the bus system.	The bus shelters have provided a positive review. The Loomis community now has a place to avoid the weather elements and a paved walk to the bus.

**Signature:**

*[Signature]*  
Name and Title

*[Signature]*

Celia McAdam, Executive Director

Note: The same authority that signed the Allocation Request must sign here.

Date

Date

2/25/09

3-6-09