



Effective(02/12)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)**Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : FY 07/08

PTMISEA Cycle : FY 07/08

Project Sponsor : Transit Joint Powers Authority for Merced County

Contributing PTMISEA Sponsor :

Project Name : Purchase of upgraded MDT's for AVL system

Project Scope**Funding**

Purchase of upgraded MDT's for AVL system

Purchase of upgraded MDT's for AVL system

Original Approved Project Cost**Final Project Cost**

99313 : \$282,230

\$282,230

99314 :

PTMISEA Interest : \$15,572

\$16,409

Other Funds

Federal :

State :

Local :

\$20,168

Total Project Cost : \$297,802**\$318,807****Schedule Date****Original Project Schedule****Final Project Schedule**

Begin Environmental : N/A

N/A

End Environmental : N/A

N/A

Begin Design : N/A

N/A

End Design : N/A

N/A

Begin Right of Way : N/A

N/A

End Right of Way : N/A

N/A

Begin Construction : N/A

N/A

End Construction : N/A

N/A

Begin Vehicle/Equipment Order : February 1, 2015

2/1/15

End Vehicle/Equipment Order : February 1, 2015

2/1/15

Begin Closeout Phase : September 31, 2015

2/1/16

End Closeout Phase : October 31, 2015

3/15/16

Anticipated Performance Outcome**Actual Performance Outcome****Performance Outcomes**Description/Improvement :
Percentages

10%

Signature:

Name and Title

Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.