

## Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

## **Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency  $\dots$ " Please provide the following information:

Fiscal Year: 2008-2009

PTMISEA Cycle:

Project Sponsor: METROPOLITAN TRANSPORTATION COMMISSION

Contributing PTMISEA Sponsor:

Project Name: Guadalupe Corridor OCS Rehabilitation and Replacement

1 Toject Hame	. Guadanape Gorridor GGG Ner	iabilitation and i	replacement	
	Original Applicat	ion	Final Project	
<u>Project Scope</u>	The Overhead Catenary System (OCS) for the Guadalupe Light Rail is over 20 years old and 2008 assessment study identified elements of the system that should be either rehabilitated or replaced. These elements include contact wire steady insulators, and under-bridge supports. This project will rehabilitate or replace needed elements on the OCS along the Guadalupe Light Rail System.		(OCS) in February 2014. This initial OCS rehabilitation work included modifications and replacements of OCS assemblies and components on the South Guadalupe corridor between Curtner station and Santa Teresa Station as well as the Lick Spur to Almaden Station. The project was completed underbudget with a combination of Federal and \$816,771.17 Prop. 1B PTMISEA funds After completion of original scope in phase 1, VTA conducted another OCS assessment study in 2017 and identified additional	
			elements in the system that required rehabilitaiton an Final design for phase 2 was completed in May 2018 remaining PTMISEA funds including interest earned federal funds.  Construction of phase 2 will continue with additional VTA local funds.	d replacement. and utilized all and additional
<u>Funding</u>	Original Approved Proj	ect Cost	Final Project Cost	
99313 :				
99314 :		\$1,150,000		\$1,150,000
PTMISEA Interest :				\$80,804
Other Funds				
Federal :		\$3,450,000		\$3,773,217
State :				
Local :		£4.000.000		\$5.004.004
Total Project Cost : Schedule Date	\$4,600,000 Original Project Schedule		\$5,004,021 Final Project Schedule	
Begin Environmental :	Original Project Con	cuaic	T mai t roject denedate	
End Environmental :				
Begin Design:		Jul-10		Aug-11
End Design:		Jul-11		Jul-12
Begin Right of Way :		N/A		Jui-12
End Right of Way:		N/A		
Begin Construction:		Dec-11		Jan-13
End Construction:		Dec-13		Feb-14
Begin Vehicle/Equipment Order:		N/A		1 05 14
End Vehicle/Equipment Order:		N/A		
Begin Closeout Phase :		Dec-13		May-18
End Closeout Phase :		Mar-14		May-18
	Anticipated Performance	Outcome	Actual Performance Outcome	
Performance Outcomes Description/Improvement	The ongoing rehabilitation and maintenance of the OCR Guadalupe Light Rail Corridor will reduce Operating/Maintenance costs and increase system reliability.		The ongoing rehabilitation and maintenance of the OCR Guadalupe Light Rail Corridor has successfully reduced 20% of Operating/Maintenance costs and increase system safety by 40%.	
Percentages				
	Increased Ridership Reduced Oper/Maint Cost by	N/A 40%	Increased Ridership by N/A Reduced Oper/Maint Cost by 20%	
	Reduced Emissions	N/A	Reduced Emissions by N/A	
	Increased System Reliability by	75%	Increased System Safety by 40%	

Signature:

Name and Title

6/8/18

Date