

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency..." Please provide the following information:

Fiscal Year : 2011-2012 PTMISEA Cycle : 2007-2008

Project Sponsor: Kern Regional Transit

Contributing PTMISEA Sponsor: Kern Council on Government

Project Name:

| | Original Application | Final Project |
|--|--|--|
| | Bus Purchase A - Two, 32 passenger CNG | Bus Purchase A - One, 41 passenger CNG bus |
| Project Scope | busses | - |
| TT | | N = 101 1 |
| <u>Funding</u> | Original Approved Project Cost | Final Project Cost |
| 99313 : | \$367,926 | \$467,407 |
| 99314 : | | |
| PTMISEA Interest : | <u> </u> | \$4,791 |
| Other Funds | | Ψτ,101 |
| Federal : | | ************************************** |
| State : | | |
| Local : | H H H H H H H H H H H H | \$731 |
| Total Project Cost : | \$367,926 | \$472,929 |
| Schedule Date | Original Project Schedule | Final Project Schedule |
| Begin Environmental: | 3/3/10 | 3/3/10 |
| End Environmental: | 3/3/10 | 3/3/10 |
| Begin Design : | 3/3/10 | 3/3/10 |
| End Design : | 8/18/11 | 8/18/11 |
| Begin Right of Way: | | |
| End Right of Way: | | |
| Begin Construction: | | 5/3/12 |
| End Construction : | | 3/30/13 |
| Begin Vehicle/Equipment Order: | 12/1/11 | 2/1/12 |
| End Vehicle/Equipment Order : | 4/30/12 | 4/3/13 |
| Begin Closeout Phase : | 7/1/12 | 5/17/13 |
| End Closeout Phase : | 7/31/12 | 6/15/13 |
| | Anticipated Performance Outcome | Actual Performance Outcome |
| Performance Outcomes Description/improvement Percentages | Purchase of two, 32 passenger CNG busses | Purchase of one, 41 passenger bus. |

Signature

Name and Title

12/20/1

Transfer of #99,481 From 08/09-3-16E(001)