

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

## **Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . . " Please provide the following information:

Fiscal Year : FY 2008-2009

PTMISEA Cycle: 1

Project Sponsor: San Francisco Municipal Transportation Agency

Contributing PTMISEA Sponsor : N/A

Project Name: Randolph/Farallones/Orizaba/ Transit Access Pedestrian Safety Project

	Original Application	Final Project
	The Randolph/Farallones/Orizaba Transit Access	Construction for the Randolph/Farallones/Orizaba Transit
	Pedestrian Safety Project improves pedestrian access to transportation in San Francisco's Oceanview	Access Pedestrian Safety Project is complete. Notice to proceed was issued on 10/13/14 to Precision Engineering
	Neighborhood by installing four transit oriented sidewalk	and construction was finished on 12/31/15. Ten curb
	curb bulbs. The improvements are on the 3-way	bulbouts were installed at Randolph/19th Ave.
	intersection of Randolph Street, Farallones Street and	Randolph/Ramsell, Randolph/Victoria, Randolph/Head.
	Orizaba Avenue as identified by the community and	Randolph/Bright and Plymouth/Broad and construction is
Project Scope	SFMTA staff. Muni service at this location is provided by	complete at the plaza at Randolph/Orizaba Streets.
	the M-Ocean View light rail line which carries over 28,000	
	riders every weekday. This light rail line serves as an	
	important direct service route, connecting the residential neighborhood with downtown, the financial district, and	
	key regional transit providers including Caltrain and	
	BART.	
Funding	Original Approved Project Cost	Final Project Cost
99313 :	\$480,000	\$379,490
99314 :	\$400,000	3019,480
PTMISEA Interest :		808 402
Other Funds		\$96,493
Federal :		
State :		
Local :	\$120,000	004000
Total Project Cost :	\$600,000	\$34,888
Schedule Date	Original Project Schedule	\$510,871 Final Project Schedule
Begin Environmental :	01/31/09	12/01/09
End Environmental :	03/31/09	06/30/11
Begin Design :	03/31/09	
End Design :	05/31/09	06/30/11 07/31/14
Begin Right of Way :	00/01/08	Urisitia
End Right of Way :		
Begin Construction :	01/31/10	10/01/14
End Construction :	02/28/12	03/30/15
Begin Vehicle/Equipment Order :	022012	03/30/15
End Vehicle/Equipment Order :		
Begin Closeout Phase :	03/30/12	00/04/45
End Closeout Phase :	03/30/12	09/01/15 12/31/15
	Anticipated Performance Outcome	Actual Performance Outcome
	This project consists of a number of transit improvements and	As a result of the construction improvements at the 3-way
	safety measures at the 3-way intersection of Randolph Street,	intersection of Randolph Street, Farallones Street and Orizaba
	Farallones Street and Orizaba Avenue in San Francisco.	Avenue, Muni travel time has been reduced resulting in an
	Measures include:	estimated 20% decrease in dwell times at light rail stops. The
	Transit stop consolidation to reduce Muni travel time.	number of accidents has also anecdotally decreased but staff will be measuring results through a before/after study.
	Transit bulbs on both Randolph Street and Orizaba Avenue	the second secon
Redeman Outser	Re-alignment (squaring-off) of the intersection of Randolph	
Performance Outcomes : Description/improvement	Street and Orlzaba Avenue.	
Percentages	Major statistical benefits include:	
Laicairches	Up to 25% decrease in dwell times at light rail stops	
	Decrease in accidents at intersection will be basis of	
	before/after study.	
		9

Signature:

Joel C. Goldberg, Name and Title Capital Procurement and Management

9/21/2016 Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Aliocation Request or is designated on the Authorized Agent form must sign here.