

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 2008-2009
 PTMISEA Cycle : 1
 Project Sponsor : Solano County Transit
 Contributing PTMISEA Sponsor : N/A
 Project Name : Install Bus Shelters and Stops

Project Scope

Funding

Total Project Cost

Schedule Date

Begin Environmental :
 End Environmental :
 Begin Design :
 End Design :
 Begin Right of Way :
 End Right of Way :
 Begin Construction :
 End Construction :
 Begin Vehicle/Equipment Order :
 End Vehicle/Equipment Order :
 Begin Closeout Phase :
 End Closeout Phase :

**Performance Outcomes
 Description/Improvement
 Percentages**

Original Application	Final Project
Replace and install bus shelters (up to 65)	Purchase and installation of 47 bus shelters
Original Approved Project Cost	Final Project Cost
99313 : \$761,014	\$761,014
99314 :	
PTMISEA Interest :	\$20,717
Other Funds	
Federal : \$100,000	\$100,000
State :	
Local :	
Total Project Cost : \$861,014	\$881,731
Original Project Schedule	Final Project Schedule
Begin Environmental :	
End Environmental :	
Begin Design :	
End Design :	
Begin Right of Way :	
End Right of Way :	
Begin Construction :	
End Construction :	
Begin Vehicle/Equipment Order : 8/1/09	8/1/09
End Vehicle/Equipment Order : 10/31/15	9/30/15
Begin Closeout Phase : 11/1/15	10/1/15
End Closeout Phase : 12/31/15	12/31/15
Anticipated Performance Outcome	Actual Performance Outcome
Replace up to 65 shelters to provide riders with enhanced comfort and safety with better lighting and more shelter from the weather	This project was completed in 2 phases - Phase One replaced 43 shelters; Phase Two was the installation of 4 shelters and site furniture at the Curtola Park & Ride Hub, thus replacing 70% of shelters in Vallejo and enhancing safety and comfort of riders.

Signature:



Mona Babauta, Executive Director

Name and Title

Date

2/18/2016

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.