



Effective(12/08)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)**Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 2008-2009

PTMISEA Cycle :

Project Sponsor : City of Tulare

Contributing PTMISEA Sponsor :

Project Name : Replacement of One Bus

Original Application		Final Project	
Replacement of one 30-passenger CNG Bus		Replacement of one 30-passenger CNG Bus	
Project Description			
Original Approved Project Cost		Final Project Cost	
99313 :	\$250,189	\$250,189	
99314 :	\$11,398	\$11,398	
PTMISEA Interest :			
Other Funds			
Federal :			
State :			
Local :			
Total Project Cost :		\$261,587	
Schedule Date		Final Project Schedule	
Original Project Schedule		Final Project Schedule	
Begin Environmental :			
End Environmental :			
Begin Design :			
End Design :			
Begin Right of Way :			
End Right of Way :			
Begin Construction :			
End Construction :			
Begin Vehicle/Equipment Order :	September, 2008	September, 2008	
End Vehicle/Equipment Order :	June, 2009	June, 2009	
Begin Closeout Phase :	July, 2009	July, 2009	
End Closeout Phase :	12/31/09	12/31/09	
Anticipated Performance Outcome		Actual Performance Outcome	
Receive bus		Received bus	
Performance Outcomes Description/Improvement Percentages			

Signature:

Darlene J. Thompson
Darlene Thompson City Finance Director

5-28-10
Date

Note: The same authority that signed the Allocation Request must sign here.