

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)
Final Project Report


Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 2013
 PTMISEA Cycle : 2008/9 - 2010/11
 Project Sponsor : City of Eureka
 Contributing PTMISEA Sponsor :
 Project Name : GPS/AVL system

Original Application		Final Project
GPS/AVL		GPS/AVL
Original Approved Project Cost		Final Project Cost
99313 :	\$100,000	\$100,000
99314 :	\$147,403	\$46,884
PTMISEA Interest :		\$619
Other Funds		
Federal :		
State :		\$60,000
Local :		
Total Project Cost :	\$247,403	\$207,503
Original Project Schedule		Final Project Schedule
Begin Environmental :		
End Environmental :		
Begin Design :		
End Design :		
Begin Right of Way :		
End Right of Way :		
Begin Construction :		
End Construction :		
Begin Vehicle/Equipment Order :		3/1/12
End Vehicle/Equipment Order :		7/1/13
Begin Closeout Phase :		
End Closeout Phase :		
Anticipated Performance Outcome		Actual Performance Outcome
Purchase and Install GPS Tracking System		GPS Tracking System Purchased and installed. \$100,519 Savings Identified to be transferred to Project 10/11-5-13B(001) Bus Purchase Project

Signature:

Greg Pratt, General Manager
 Name and Title



Date

7/8/2013

1-Jul-13

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.