

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year: 2012/13 PTMISEA Cycle: 2009/10

Project Sponsor: El Doradfo County Transit Authority

Contributing PTMISEA Sponsor:

Project Name: AVL/MDT

	Original Application		Final Project
	Procurement and install of Automatic Vehicle		ocurement and install of Automatic Vehicle
Project Scope	Location (AVL)system with Mobile Data		cation (AVL)system with Mobile Data
-	Terminals (MDT) in passenger fleet	Те	rminals (MDT) in passenger fleet
<u>Funding</u>	Original Approved Project Cost		Final Project Cost
99313 :	\$196,627	\$1	98,015
99314 :	\$59,668	\$5	9,668
PTMISEA Interest:	\$180	\$4	89
Other Funds			
Federal:			
State :	\$94,964	\$5	,578
Local:			
Total Project Cost :	\$351,439		\$263,750
Schedule Date	Original Project Schedule		Final Project Schedule
Begin Environmental:			
End Environmental:			
Begin Design:			
End Design:			
Begin Right of Way:			
End Right of Way:			
Begin Construction:			
End Construction:			0
Begin Vehicle/Equipment Order:	1/1/12	2/2	1/12
End Vehicle/Equipment Order:	6/30/12	12/	/1/12
Begin Closeout Phase:	1/1/13	1/1	/13
End Closeout Phase:	6/30/13	3/1	/13
	Anticipated Performance Outcome		Actual Performance Outcome
Performance Outcomes	increased ridership; Reduced	Fin	nal system acceptance anticipated 3/29/13
Description/improvement :	operating/maintenance costs; increase		1
Percentages	system reliability		

<u>Signature:</u>

Monday Selvan, Executive Ductor

Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.