



Effective(02/12)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)**Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 2010

PTMISEA Cycle :

Project Sponsor : San Mateo County Transit District

Contributing PTMISEA Sponsor :

Project Name : San Bruno Belle Air Transit Circulation and Bus Stop Improvements

Project Scope**Funding**

99313 :

99314 :

PTMISEA Interest :

Other Funds

Federal :

State :

Local :

Total Project Cost :**Schedule Date**

Begin Environmental :

End Environmental :

Begin Design :

End Design :

Begin Right of Way :

End Right of Way :

Begin Construction :

End Construction :

Begin Vehicle/Equipment Order :

End Vehicle/Equipment Order :

Begin Closeout Phase :

End Closeout Phase :

**Performance Outcomes
Description/Improvement
Percentages**

Original Application

This project is intended to improve the circulation of public transit buses and improve bus stops around the Belle Air Elementary School in San Bruno. The project includes street adjustments to accommodate public transit bus service to the neighborhood near the school, improved signage, striping, and construction of sidewalk, curb ramps, and bus shelters.

Original Approved Project Cost

99313 : \$151,251

99314 :

PTMISEA Interest :

Other Funds

Federal :

State :

Local : \$55,000

Total Project Cost : \$206,251**Original Project Schedule**

Begin Environmental :

End Environmental :

Begin Design : January 2010

End Design : June 2010

Begin Right of Way :

End Right of Way :

Begin Construction : July 2010

End Construction : August 2010

Begin Vehicle/Equipment Order :

End Vehicle/Equipment Order :

Begin Closeout Phase : September 2010

End Closeout Phase : December 2010

Anticipated Performance OutcomeIncreased Ridership by 5%**Final Project**

No Change

Final Project Cost

\$151,251

Final Project Schedule

October 2010

February 2017

November 2017

September 2018

October 2018

December 2018

Actual Performance OutcomeIncreased Ridership by 8%**Signature:**

Chief OFR - Proj Grants + TA

Name and Title

Date

7-22-2019

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.