



Effective(02/12)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)**Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 2010

PTMISEA Cycle :

Project Sponsor : San Mateo County Transit District

Contributing PTMISEA Sponsor :

Project Name : City of Daly City Bus Stop Improvements on Bayshore Boulevard

Project Scope**Funding****Schedule Date**
Performance Outcomes
Description/Improvement
Percentages

Original Application		Final Project	
The project provides a bus shelter and access improvements at a SamTrans bus stop on Bayshore Boulevard south of Geneva Avenue in Daly City. In addition to the bus shelter, Improvements include extension of the sidewalk and construction of an accessible curb ramp to allow access by people with disabilities. The bus shelter will include improved signage and transit information. The San Mateo County Transit District is serving as the pass-through agency for the City of Daly City, which is responsible for implementation of the project.		No Change	
Original Approved Project Cost		Final Project Cost	
99313 :			
99314 :	\$187,181		\$169,171
PTMISEA Interest :			*
Other Funds			
Federal :			
State :			
Local :	\$41,996		\$59,290
Total Project Cost :	\$229,177		\$228,461
Original Project Schedule		Final Project Schedule	
Begin Environmental :			
End Environmental :			
Begin Design :	5/31/2006		11/1/2011
End Design :	7/30/2006		12/31/2011
Begin Right of Way :			
End Right of Way :			
Begin Construction :	8/1/2010		9/1/2012
End Construction :	9/30/2010		12/31/2012
Begin Vehicle/Equipment Order :			
End Vehicle/Equipment Order :			
Begin Closeout Phase :	10/1/2010		1/1/2013
End Closeout Phase :	12/31/2010		6/30/2013
Anticipated Performance Outcome		Actual Performance Outcome	
Increase ridership at the bus stop by 5%		Increase ridership has increased at the bus stop by 13.8%	

* Interest has been rolled to other PTMISEA projects

Signature:

Executive Officer, Planning and Development

Name and Title

Date

7/24/2013