



Effective(02/12)

**Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)****Final Project Report**

*Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:*

Fiscal Year : FY09-10

PTMISEA Cycle :

Project Sponsor : Western Contra Costa Transit Authority

Contributing PTMISEA Sponsor :

Project Name : Real Time Signage

**Project Scope****Funding**

99313 : \$85,271

99314 :

PTMISEA Interest :

**Other Funds**

Federal :

State :

Local :

**Total Project Cost :** \$85,271**Schedule Date****Original Project Schedule**

Begin Environmental :

End Environmental :

Begin Design :

End Design :

Begin Right of Way :

End Right of Way :

Begin Construction : 5/1/10

End Construction : 12/31/10

Begin Vehicle/Equipment Order :

End Vehicle/Equipment Order :

Begin Closeout Phase : 1/1/11

End Closeout Phase : 2/1/11

**Anticipated Performance Outcome**

**Performance Outcomes**  
Description/Improvement  
Percentages

**Final Project**

Installation of Real Time Signage at key  
locations throughout the service Area

**Final Project Cost**

\$67,099

**Final Project Schedule**

4/1/16

6/1/16

**Actual Performance Outcome**

Increased Ridership by 5%  
Reduced Oper/Maint Cost by %  
Reduced Emissions by %  
Increased System Reliability by %

**Signature:**

Chil A M GENERAL MANAGER  
Name and Title

8-15-16  
Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.