



Effective(02/12)

**Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)****Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 2010/11

PTMISEA Cycle :

Project Sponsor : Placer County Transportation Planning Agency (PCTPA) for City of Colfax ✓

Contributing PTMISEA Sponsor :

Project Name : Colfax Transit Center Ped &amp; Bike Access Improvements

09/10-8-30(001)

**Project Scope****Funding****Total Project Cost :****Schedule Date**

Begin Environmental :  
End Environmental :  
Begin Design :  
End Design :  
Begin Right of Way :  
End Right of Way :  
Begin Construction :  
End Construction :  
Begin Vehicle/Equipment Order :  
End Vehicle/Equipment Order :  
Begin Closeout Phase :  
End Closeout Phase :

Performance Outcomes  
Description/Improvement  
Percentages

**Original Application**

Construction of pedestrian and bike access improvements connecting downtown Colfax with the Colfax Transit Center, which will improve pedestrian and bike safety, ride-ability, and accessibility for people traveling from downtown Colfax west up Grass Valley Street to the Transit Center.

**Original Approved Project Cost**

99313 : \$67,107  
99314 : \$0  
PTMISEA Interest : \$0  
Other Funds  
Federal : \$200,000  
State : \$0  
Local : \$120,000  
Total Project Cost : \$387,107

**Original Project Schedule**

1/31/14  
2/1/14  
2/1/14  
3/7/14  
7/1/14  
11/28/14  
12/1/14  
12/31/14

**Anticipated Performance Outcome**

This project will encourage transit use by improving pedestrian and bike routes to the Colfax Transit Center. Increase PCT ridership between 1% to 5%.

**Final Project**

No changes to project.

**Final Project Cost**

\$67,107  
\$0  
\$347  
\$153,848  
\$0  
\$0  
\$221,302

**Final Project Schedule**

1/31/14  
2/1/14  
2/1/14  
3/7/14  
7/13/14  
8/31/15  
9/30/15  
2/1/16

**Actual Performance Outcome**

Actual benefits are the same as identified in the original project application.

**Signature:**

Celia McAdam, AICP, Executive Director - PCTPA

Date: 02/17/2016

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.