

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . . " Please provide the following information:

Fiscal Year: 2011

PTMISEA Cycle :

Project Sponsor: San Mateo County Transit District

Contributing PTMISEA Sponsor:

Project Name: Advanced Communications System Upgrade

	Original Application	Final Project
	This project addresses the need to replace the	No Change
	District's aging communications and Computer	1
	Aided Dispatch (CAD)/Automatic Vehicle	
	Location (AVL) mobile equipment, which is no	1
	longer supported by the manufacturer. There	
	is also a need to increase radio voice and data	1
	communications capacity and to reduce polling	
Project Scope	(transmission of vehicle location information)	
	rates and to provide adequate bandwidth to	
	support current and future operations. The	1
	project includes, but is not limited to	
	reconfiguring bus dispatcher consoles, and	1
	replacing all mobile equipment on SamTrans	
	vehicles.	
<u>Funding</u>	Original Approved Project Cost	Final Project Cost
99313		
99314 :	\$2,184,503	\$1,930,963
PTMISEA Interest:	\$0	\$0
Other Funds		
Federal:	\$11,013,497	\$9,946,221
State :	\$101,000	\$101,000
Local:	\$101,000	\$101,000
Total Project Cost :	\$13,400,000	\$12,079,184
Schedule Date	Original Project Schedule	Final Project Schedule
Begin Environmental:		
End Environmental :		
Begin Design:	February 2011	
End Design:	June 2012	
Begin Right of Way:		
End Right of Way :		
Begin Construction:		
· ·		
End Construction:		1 2010
Begin Vehicle/Equipment Order:	February 2013	June 2013
End Vehicle/Equipment Order:	September 2013	June 2016
Begin Closeout Phase:	October 2013	July 2016
End Closeout Phase:	December 2013	June 2017
	Anticipated Performance Outcome	Actual Performance Outcome
Performance Outcomes		
Description/Improvement	l II	
Percentages		
÷	Increase System Reliability by 100%	Increase System Reliability by 100%
		1
		, ,
Signature:		
/ 1 _		Ohelsal7
/ / / / / / / / / / / / / / / / / / /		811518111
VIIVO		

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

April Chan, Chief Officer Planning, Grants and Transportation Authority

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.

Date