




Effective(02/12)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency..." Please provide the following information:

Fiscal Year	2014																										
PTMISEA Cycle	3																										
Project Sponsor	Western Contra Costa County Transit Authority																										
Contributing PTMISEA Sponsor																											
Project Name	Bus Stop Improvements - City of Petaluma																										
Project Scope	<table border="1"><thead><tr><th>Original Application</th><th>Final Project</th></tr></thead><tbody><tr><td>Purchase and install up to 9 bus shelters at locations in Petaluma that predominantly serve low-income riders. Shelters will include solar panels, battery storage, and both security and advertising panel lighting. Shelters will also include perforated metal wind panels and benches, and trash cans. The new shelters support Petaluma Transit routes 2, 11, 24. On average weekday these three routes combined serve approximately 600 riders. Additionally, several of these stops are also served by Sonoma County Transit and Golden Gate Transit.</td><td>No change.</td></tr></tbody></table>	Original Application	Final Project	Purchase and install up to 9 bus shelters at locations in Petaluma that predominantly serve low-income riders. Shelters will include solar panels, battery storage, and both security and advertising panel lighting. Shelters will also include perforated metal wind panels and benches, and trash cans. The new shelters support Petaluma Transit routes 2, 11, 24. On average weekday these three routes combined serve approximately 600 riders. Additionally, several of these stops are also served by Sonoma County Transit and Golden Gate Transit.	No change.																						
Original Application	Final Project																										
Purchase and install up to 9 bus shelters at locations in Petaluma that predominantly serve low-income riders. Shelters will include solar panels, battery storage, and both security and advertising panel lighting. Shelters will also include perforated metal wind panels and benches, and trash cans. The new shelters support Petaluma Transit routes 2, 11, 24. On average weekday these three routes combined serve approximately 600 riders. Additionally, several of these stops are also served by Sonoma County Transit and Golden Gate Transit.	No change.																										
Funding	<table border="1"><thead><tr><th>Original Approved Project Cost</th><th>Final Project Cost</th></tr></thead><tbody><tr><td>99313 : \$76,734</td><td>\$76,734</td></tr><tr><td>99314 :</td><td></td></tr><tr><td>PTMISEA Interest :</td><td>\$581</td></tr><tr><td>Other Funds :</td><td></td></tr><tr><td>Federal :</td><td></td></tr><tr><td>State :</td><td></td></tr><tr><td>Local : \$19,183</td><td>\$19,183</td></tr><tr><td>Total Project Cost : \$95,917</td><td>\$96,498</td></tr></tbody></table>	Original Approved Project Cost	Final Project Cost	99313 : \$76,734	\$76,734	99314 :		PTMISEA Interest :	\$581	Other Funds :		Federal :		State :		Local : \$19,183	\$19,183	Total Project Cost : \$95,917	\$96,498								
Original Approved Project Cost	Final Project Cost																										
99313 : \$76,734	\$76,734																										
99314 :																											
PTMISEA Interest :	\$581																										
Other Funds :																											
Federal :																											
State :																											
Local : \$19,183	\$19,183																										
Total Project Cost : \$95,917	\$96,498																										
Schedule Date	<table border="1"><thead><tr><th>Original Project Schedule</th><th>Final Project Schedule</th></tr></thead><tbody><tr><td>Begin Environmental :</td><td></td></tr><tr><td>End Environmental :</td><td></td></tr><tr><td>Begin Design : 7/1/2012</td><td>10/1/2013</td></tr><tr><td>End Design : 9/30/2012</td><td>3/31/2014</td></tr><tr><td>Begin Right of Way :</td><td></td></tr><tr><td>End Right of Way :</td><td></td></tr><tr><td>Begin Construction : 12/31/2012</td><td>7/31/2014</td></tr><tr><td>End Construction : 5/31/2013</td><td>2/29/15</td></tr><tr><td>Begin Vehicle/Equipment Order :</td><td></td></tr><tr><td>End Vehicle/Equipment Order :</td><td></td></tr><tr><td>Begin Closeout Phase : 6/30/2013</td><td>2/29/15</td></tr><tr><td>End Closeout Phase : 6/30/2013</td><td>3/31/2015</td></tr></tbody></table>	Original Project Schedule	Final Project Schedule	Begin Environmental :		End Environmental :		Begin Design : 7/1/2012	10/1/2013	End Design : 9/30/2012	3/31/2014	Begin Right of Way :		End Right of Way :		Begin Construction : 12/31/2012	7/31/2014	End Construction : 5/31/2013	2/29/15	Begin Vehicle/Equipment Order :		End Vehicle/Equipment Order :		Begin Closeout Phase : 6/30/2013	2/29/15	End Closeout Phase : 6/30/2013	3/31/2015
Original Project Schedule	Final Project Schedule																										
Begin Environmental :																											
End Environmental :																											
Begin Design : 7/1/2012	10/1/2013																										
End Design : 9/30/2012	3/31/2014																										
Begin Right of Way :																											
End Right of Way :																											
Begin Construction : 12/31/2012	7/31/2014																										
End Construction : 5/31/2013	2/29/15																										
Begin Vehicle/Equipment Order :																											
End Vehicle/Equipment Order :																											
Begin Closeout Phase : 6/30/2013	2/29/15																										
End Closeout Phase : 6/30/2013	3/31/2015																										
Performance Outcomes Description/Improvement Percentages	<table border="1"><thead><tr><th>Anticipated Performance Outcome</th><th>Actual Performance Outcome</th></tr></thead><tbody><tr><td>Improved bus stop amenities will improve the transit rider's overall bus experience and may increase ridership by making the service more attractive. Ridership is anticipated to increase 5%.</td><td>Performance outcome has not changed. Ridership Increased 4% between FY14 and FY15.</td></tr></tbody></table>	Anticipated Performance Outcome	Actual Performance Outcome	Improved bus stop amenities will improve the transit rider's overall bus experience and may increase ridership by making the service more attractive. Ridership is anticipated to increase 5%.	Performance outcome has not changed. Ridership Increased 4% between FY14 and FY15.																						
Anticipated Performance Outcome	Actual Performance Outcome																										
Improved bus stop amenities will improve the transit rider's overall bus experience and may increase ridership by making the service more attractive. Ridership is anticipated to increase 5%.	Performance outcome has not changed. Ridership Increased 4% between FY14 and FY15.																										
Signature: 																											
Name and Title: CHARLES ANDERSON GENERAL MANAGER	Date: 8-14-15																										
Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.																											
Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.																											