		# Caltrans	
		Effective(02/12)	
Public Transportation	Modernization, Improvement & Service E	nhancement Program (PTMISEA)	
	Final Project Report		
	six months of the project becoming operable the ministrative agency" Please provide the fol		Ī
The provided report to the de	ministrative agency Trease provide are for	iowing mormacon.	
Fiscal Year			
PTMISEA Cycle Project Sponsor			
Contributing PTMISEA Sponsor	Western Contra Costa County Transit Authority		
Project Name	Petaluma Transit - Maintenance & Operations Facility	y Rehabilitation	
<u>Project Scope</u>	Original Application	Final Project	
	These funds will be passed through to the City of Petaluma for use as the local match	No changes. The specific scope of this project included increasing the clearance height and	
	for their State of Good Repair Maintenance	length of the southern bay of the existing	
	and Operations facility rehabilitation. The	facility to accommodate maintenance	
	specific scope of this project is to increase	operations for the larger buses. The buses	
	the clearance height and length of the southern bay of the existing facility to	will be raised by existing portable hydraulic jacks, enabling the mechanics to access and	
	accommodate maintenance operations for the	maintain the vehicles to meet the City's and	
	larger buses. The buses will be raised by	industry maintenance standards. In addition,	
	existing portable hydraulic jacks, enabling	operational energy saving improvements will	
	the mechanics to access and maintain the vehicles to meet the City's and industry	be made by replacing the existing lights with high-efficiency florescent lighting, installing	
	maintenance standards. In addition,	efficient heating systems, etc.	
	operational energy saving improvements will		
	be made by replacing the existing lights with		
	high-efficiency florescent lighting, installing		
Funding	Original Approved Project Cost	Final Project Cost	
99313 :	\$150,000	\$150,000	
99314 :			
PTMISEA Interest : Other Funds		\$101	$\overline{}$
Federal:			\vdash
State :			
Local :			
Total Project Cost	\$150,000	\$150,101	+
Schedule Date Begin Environmenta	Original Project Schedule	Final Project Schedule	
End Environmenta:			
Begin Design :	7/1/2011	7/1/2011	
End Design :	6/30/2012	3/31/2013	
Begin Right of Way:			
End Right of Way: Begin Construction:	7/1/2012	4/1/2013	
End Construction :	6/30/2013	3/31/2014	
Begin Vehicle/Equipment Order:			
End Vehicle/Equipment Order:	amana.	20000001	
Begin Closeout Phase: End Closeout Phase:	6/30/2014 6/30/2014	6/30/2014 6/30/2014	-
Liid Closeodt Filase.	Anticipated Performance Outcome	Actual Performance Outcome	
	The facility rehabilitation (state of good repair) wi	No changes. The facility rehabilitation (state	
Performance Outcomes Description/Improvement	enable bus maintenance to take place indoors by improving the facility, thus improving maintenance	of good repair) enables bus maintenance to take place indoors by improving the facility,	ļ
Percentages	during winter.	thus improving maintenance during winter.	ŀ
			-
	Rect of the		_
nature:	War II VV		
nature:	l I		
nature:			
nature:	CHARLES ANDERSON	Date	
ne and Title	CHALLES ANDERSON GENERAL MANAGER	Date AUG (3 th 2c/l _t) nce of completion such as a photo and/or invoice	