

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 2014-2015 Solar Energy Installation Project
PTMISEA Cycle : 2014-2015
Project Sponsor :
Contributing PTMISEA Sponsor :
Project Name :

Project Scope

Funding

99313 : *Cycle 2* \$126,769
99314 : *11* \$8,024
PTMISEA Interest : \$1,685

Other Funds

Federal :
State :
Local :

Total Project Cost : \$136,478

Schedule Date

Begin Environmental : 5/17/17
End Environmental : 7/14/17
Begin Design : 5/17/17
End Design : 7/14/17
Begin Right of Way :
End Right of Way :
Begin Construction : 7/5/17
End Construction : 7/14/17
Begin Vehicle/Equipment Order :
End Vehicle/Equipment Order :
Begin Closeout Phase : 12/31/17
End Closeout Phase : 12/31/17

**Performance Outcomes
Description/Improvement
Percentages**

Original Application	Final Project
Solar Energy Installation Project	Solar Energy Installation Project & Additional Improvements
Original Approved Project Cost	Final Project Cost
	\$99,893
	balance to be used for transit security & safety improvements
	\$99,893
Original Project Schedule	Final Project Schedule
	5/17/17
	7/14/17
	5/17/17
	7/14/17
	7/5/17
	7/14/17
	12/31/17
	12/31/18
Anticipated Performance Outcome	Actual Performance Outcome
Install solar to power transit building	solar installed to power transit, requesting balance to be used for transit safety and security project
	Increased Ridership by %
5%	Reduced Oper/Maint Cost by 5%
100%	Reduced Emissions by 100%
	Increased System Reliability by %

Signature:

Jeff Jones, Finance Director

Date

5/14/2018

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.

The City of Arvin is requesting to re-allocate the balance for transit safety and security project to be constructed

ORIGINAL