

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . . " Please provide the following information:

Fiscal Year : 2014/2015 PTMISEA Cycle : 2014/2015

Project Sponsor: Ciity Of McFarland

Contributing PTMISEA Sponsor: Kern Council of Governments

Project Name: Transit Facility Expansion Improvements - Security Fence

	Original Application	Final Project
	Transit Facility Expansion Improvements	n/a
Project Scope	Security Fence	
<u>Funding</u>	Original Approved Project Cost	Final Project Cost
99313 :	\$9,153.00	
99314 :		
PTMISEA Interest:	\$50.89	
Other Funds		
Federal :		
State:		
Local:		
Total Project Cost :	\$9,203.89	\$0
Schedule Date	Original Project Schedule	Final Project Schedule
Begin Environmental:	5/1/17	
End Environmental:	7/1/17	
Begin Design:	8/1/17	
End Design:	10/1/17	
Begin Right of Way:	12/1/17	
End Right of Way:	n/a	
Begin Construction:	12/2/17	
End Construction:	2/12/18	
Begin Vehicle/Equipment Order:	n/a	
End Vehicle/Equipment Order:	n/a	
Begin Closeout Phase:	4/1/18	
End Closeout Phase:	6/1/18	
	Anticipated Performance Outcome	Actual Performance Outcome
	The Transit Security Fence has been	
Description/Improvement	constructed and is now complete.	
Percentages		
		Increased Ridership by 🧏 %
		Reduced Oper/Maint Cost by%
		Reduced Emissions by %
naturé: / 1		Increased System Reliability by 5 %

Vame and Title

John Wooner, City Manager

4/25/2018

Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.