

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 2015/16 - Project completed in FY 2017/18
PTMISEA Cycle : 2015/16
Project Sponsor : Placer County Transportation Planning Agency
Contributing PTMISEA Sponsor : None
Project Name : City of Colfax Transit Center Public Health and Safety Enhancement Project

14/15-7-30(002) ✓

Project Scope
Funding
Schedule Date
**Performance Outcomes
Description/Improvement
Percentages**

Original Application	Final Project
The City of Colfax intends to purchase four permanent trash receptacles to replace the existing trash receptacles located at the Colfax Transit Center. The existing trash receptacles are dilapidated and do not adequately store Transit Center users waste in a secure and safe receptacle. The goal is to replace the existing dilapidated trash receptacles with more modern trash receptacles that will improve the will improve public health and safety for Transit Center users by providing secure and safe waste collection. The new trash receptacles are constructed of heavy gauge steel with powdered coated paint, with an expected lifespan of 10 years minimum.	Replaced six existing trash receptacles vs. four.
Original Approved Project Cost	Final Project Cost
99313 : \$2,820	\$2,820
99314 :	
PTMISEA Interest : \$0	\$9
Other Funds	
Federal :	
State :	
Local : \$0	\$570
Total Project Cost : \$2,820	\$3,399
Original Project Schedule	Final Project Schedule
Begin Environmental : 9/1/15	NA
End Environmental :	
Begin Design :	
End Design :	
Begin Right of Way :	
End Right of Way :	
Begin Construction :	
End Construction :	
Begin Vehicle/Equipment Order : 4/1/17	5/23/18
End Vehicle/Equipment Order : 4/30/17	5/25/18
Begin Closeout Phase : 5/1/17	6/11/18
End Closeout Phase : 5/30/17	6/29/18
Anticipated Performance Outcome	Actual Performance Outcome
Improve the will improve public health and safety for Transit Center users by providing secure and safe waste collection. Reduce operating & maintenance costs by 0.50+/- percent.	Same as anticipated performance outcomes.

Signature:

Name and Title
Michael Luken, Executive Director

Date

6/19/18

20-Jun-18

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.