

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)


Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 2012
 PTMISEA Cycle : 2007/2010
 Project Sponsor : Humboldt Transit Authority
 Contributing PTMISEA Sponsor :
 Project Name : Bus Shelter Improvement Project

	Original Application	Final Project
Project Scope	Bus & bike shelter improvement project	Bus & bike shelter improvement project
Funding	Original Approved Project Cost	Final Project Cost
99313 :	\$441,830	\$491,362
99314 :	\$63,980	\$63,980
PTMISEA Interest :		\$4,880
Other Funds		
Federal :		
State :		
Local :		
Total Project Cost :	\$505,810	\$560,222
Schedule Date	Original Project Schedule	Final Project Schedule
Begin Environmental :		
End Environmental :		
Begin Design :		Dec 2009
End Design :		Nov 2011
Begin Right of Way :		
End Right of Way :		
Begin Construction :	Feb 2009	July 2011
End Construction :	Dec 2009	July 2012
Begin Vehicle/Equipment Order :		
End Vehicle/Equipment Order :		
Begin Closeout Phase :		
End Closeout Phase :		
	Anticipated Performance Outcome	Actual Performance Outcome
Performance Outcomes Description/Improvement Percentages	Replace glass shelters, add bike racks & lockers, improve bus stops for persons with disabilities	Glass shelters were replaced with graffiti proof shelters and bike racks/lockers were installed. Bus stops were also made ADA assesable.

Signature:

 General Manager
 Name and Title

August 10, 2012
 Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.