

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year :: 07/08, 08/09, 09/10, 10/11, 14/15

PTMISEA Cycle:

Project Sponsor / City of Shafter

Contributing PTMISEA Sponsor

Project Name : Shafter Transit Connect Electric Dial-a-Ride

	Original Application	Final Project
	The Shafter Transit Connect Electric Dial-a-	The Shafter Transit Connect Electric Dial-a-
	Ride Project consists of 1) four 220-volt 70	Ride Project consists of 1) four 220-volt 70
Project Scope	amp recharge stations on city owned property;	amp recharge stations on city owned property;
	four Zenith Motors electric vans and related	2) four Zenith Motors electric vans and related
	equipment.	equipment.
<u>Funding</u>	Original Approved Project Cost	Final Project Cost
99313	\$391,154	\$391,154
99314	\$20,587	\$20,587
PTMISEA Interest	\$2,002	\$2,002
Other Funds		
Federal :		
State :	\$5,784	\$5,784
Local :		
Total Project Cost :	\$419,527	\$419,527
Schedule Date	Original Project Schedule	Final Project Schedule
Begin Environmental :	N/A	N/A
End Environmental:	N/A	N/A
Begin Design :	3/1/15	3/1/15
End Design	3/5/15	12/31/15
Begin Right of Way:	N/A	N/A
End Right of Way	N/A	N/A
Begin Construction :	7/1/15	7/1/15
End Construction	5/1/16	6/30/17
Begin Vehicle/Equipment Order	5/7/15	5/7/15
End Vehicle/Equipment Order	9/29/15	9/29/15
Begin Closeout Phase :	6/1/16	6/30/17
End Closeout Phase :	6/30/16	2/15/18
	Anticipated Performance Outcome	Actual Performance Outcome
		The Shafter Dial-A-Ride system has seen an
Performance Outcomes		increase of 18:90% in ridership between 2014
Description/Improvement		and 2017. This project is one of the signifianct
Percentages		factors causing this increase. Other beneifts
. 0.001110200		are estimated below.
	1	Increased Ridership by 19%
		Reduced Oper/Maint Cost by 50%
1		Reduced Emissions by 50% Increased System Reliability by 0%
Signature:		moreased System (Vellability by 076
1/1/		

(_/

James L Zervis, Administrative Services Director

2-26-18 Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.







