



**Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)  
Project Description and Allocation Request  
Corrective Action Plan**

Fiscal Year : 07/08

PTMISEA Cycle : II

Project Sponsor : Madera County Transportation Commission

Contributing PTMISEA Sponsor :

	Original	Revised
<b>Project Scope</b>	CATX Transit Vehicle Shelter - Construction of a four-bus capacity covered transit vehicle shelter for the City of Chowchilla's CATX transit vehicles.	CATX Transit Vehicle Shelter - Construction of a four-bus capacity covered transit vehicle shelter for the City of Chowchilla's CATX transit
<b>Funding</b>		
99313 :	\$50,000	\$49,900
99314 :		
PTMISEA Interest :		
<b>Other Funds :</b>		
Federal :		
State :		
Local :		
<b>Schedule Date</b>		
Begin Environmental :		
End Environmental :		
Begin Design :	2/1/09	2/1/09
End Design :	4/1/09	4/1/09
Begin Right of Way :		
End Right of Way :		
Begin Construction :	6/1/09	12/1/09
End Construction :	10/1/09	2/1/10
Begin Vehicle/Equipment Order :		
End Vehicle/Equipment Order :		
Begin Closeout Phase :	10/1/09	2/1/10
End Closeout Phase :	10/1/09	3/1/10
Justification for Change :	Project was completed below cost. Amending budget to reflecting \$100 cost savings to be reallocated to CATX Facility Surveillance Camera project.	

**Signature(s)**

  
Sponsor Recipient

5/19/11  
Date

Contributing PTMISEA Sponsor

Date

Note: The same authority that signed the Allocation Request must sign here.