

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . . " Please provide the following information:

Fiscal Year:

07/08

PTMISEA Cycle :

Project Sponsor :

Kern Regional Transit

Contributing PTMISEA Sponsor:

Kern Council of Governments

Project Name:

ARRA Match for 6 Diesel Buses

	Original Application	Final Project
	ARRA Match for 6 Diesel Buses	ARRA Match for 6 Diesel Buses
Project Scope		
Funding	Original Approved Project Cost	Final Project Cost
99313 :	\$200,000	\$44,616
99314 :		
PTMISEA Interest:	×5,779	0
Other Funds		
Federal:	\$560,730	\$560,730
State :		
Local :		1 A SIDE THE STATE OF THE STATE
Total Project Cost:	\$760,730	\$605,346
Schedule Date	Original Project Schedule	Final Project Schedule
Begin Environmental:		
End Environmental:		- 39
Begin Design:	9/1/10	9/1/10
End Design:	12/1/10	12/31/10
Begin Right of Way:		
End Right of Way:		
Begin Construction:		
End Construction:		4
Begin Vehicle/Equipment Order:	8/31/10	4/27/11
End Vehicle/Equipment Order:	4/30/10	9/30/11
Begin Closeout Phase:	5/30/11	1/31/12
End Closeout Phase:	6/30/11	7/31/12
	Anticipated Performance Outcome	Actual Performance Outcome
Performance Outcomes Description/improvement Percentages	Decrease maintenance on buses, increase amount of time buses were available on the route.	New buses do not require maintenance time that older buses require, more buses are available for dispatch increasing efficiency.

Signature:

Pope, Director, Kern County Roads

Date

Name and Title

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.