



Effective(12/08)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 08/09
PTMISEA Cycle : 2
Project Sponsor : Nevada County Transportation Commission
Contributing PTMISEA Sponsor :
Project Name : Town of Truckee Transit Vehicle Purchases

	Original Application	Final Project
Project Scope	Purchase 2 transit vehicles	Purchase 2 transit vehicles
Funding	Original Approved Project Cost	Final Project Cost
99313 :	\$129,404	\$129,404
99314 :		
PTMISEA Interest :		\$2,601
Other Funds		
Federal :		
State :		
Local :	\$48,517	\$42,238
Total Project Cost :	\$177,921	\$174,243
Schedule Date	Original Project Schedule	Final Project Schedule
Begin Environmental :		
End Environmental :		
Begin Design :		
End Design :		
Begin Right of Way :		
End Right of Way :		
Begin Construction :		
End Construction :		
Begin Vehicle/Equipment Order :	7/1/08	10/23/08
End Vehicle/Equipment Order :		3/13/09
Begin Closeout Phase :		7/30/09
End Closeout Phase :	7/1/09	8/30/09
	Anticipated Performance Outcome	Actual Performance Outcome
Performance Outcomes	Purchase 2 transit vehicles	Purchase 2 transit vehicles
Description/Improvement Percentages		

Signature:

Daniel B London

Name and Title

DANIEL B LONDON

Date

09/16/09

Note: The same authority that signed the Allocation Request must sign here.