



Effective(02/12)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)**Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 2012
 PTMISEA Cycle : 2008
 Project Sponsor : SACOG
 Contributing PTMISEA Sponsor : NA
 Project Name : IMPROVEMENTS - NEW WHEELCHAIR LIFTS

		Original Application	Final Project
Project Scope		50,000	\$29,550
Funding		Original Approved Project Cost	Final Project Cost
99313 :			
99314 :	\$50,000	\$29,550	
PTMISEA Interest :	\$2,099	\$2,099	
Other Funds			
Federal :			
State :			
Local :			
Total Project Cost :	\$52,099	\$31,649	
Schedule Date		Original Project Schedule	Final Project Schedule
Begin Environmental :			
End Environmental :			
Begin Design :			
End Design :			
Begin Right of Way :			
End Right of Way :			
Begin Construction :			
End Construction :			
Begin Vehicle/Equipment Order :	10/1/07	10/1/07	
End Vehicle/Equipment Order :	6/30/08	10/1/08	
Begin Closeout Phase :		1/1/09	
End Closeout Phase :		6/1/12	
		Anticipated Performance Outcome	Actual Performance Outcome
Performance Outcomes		Replace wheelchair lifts on 5 of the 13 1998 CNG Orion Vs.	Replace wheelchair lifts on 3 of the 13 1998 CNG Orion Vs.
Description/Improvement Percentages			

Signature:

Public Works Director

6/25/12

Name and Title

Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.