



Effective(12/08)

**Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)****Revised Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 2010/2011  
 PTMISEA Cycle : 2007/2008  
 Project Sponsor : PCTPA  
 Contributing PTMISEA Sponsor : N/A  
 Project Name : Rocklin Multi-modal Replacement Parking

<b>Original Application</b>		<b>Final Project</b>	
Construct 24 angled parking spaces on Front St. and Bus Shelter		Construct 24 angled parking spaces on Front St. and Design parking lot expansion for Multi-Modal Station	
<b>Original Approved Project Cost</b>		<b>Final Project Cost</b>	
99313 :	\$178,810		\$178,810
99314 :			
PTMISEA Interest :			
<b>Other Funds</b>			
Federal :			
State :			
Local :			
<b>Total Project Cost :</b>		<b>\$178,810</b>	
<b>Original Project Schedule</b>		<b>Final Project Schedule</b>	
Begin Environmental :	4/15/08		9/30/10
End Environmental :	5/30/08		3/30/11
Begin Design :	4/15/08		9/30/10
End Design :	6/15/08		6/30/11
Begin Right of Way :	N/A		N/A
End Right of Way :	N/A		N/A
Begin Construction :	7/30/08		9/30/08 (front St. parking only)
End Construction :	9/30/08		11/30/08 (front St. parking only)
Begin Vehicle/Equipment Order :	N/A		N/A
End Vehicle/Equipment Order :	N/A		N/A
Begin Closeout Phase :	10/15/08		11/30/08 (4/30/11 for design)
End Closeout Phase :	11/30/08		1/30/09 (6/30/11 for design)
<b>Anticipated Performance Outcome</b>		<b>Actual Performance Outcome</b>	
Provide safe/convenient replacement parking for transit patrons. Provide shelter for patrons waiting for bus/train.		Provide safe/convenient replacement parking for transit patrons. Design parking lot expansion for multi-modal station. <i>Reduced operating/maintenance costs.</i>	

**Comment:** All interest earned on the Rocklin Multi-modal Replacement Parking - \$6912.08 - was transferred to the Rocklin Multi-modal Expansion Project. This interest is reflected in the Corrective Action Plan for the Expansion Project.

**Signature:**

Name and Title

Celia McAdam, AICP, Executive Director, PCTPA

Date

11-28-11

21-Nov-11

Revised

**Note:** The same authority that signed the Allocation Request must sign here.