



Effective(02/12)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)**Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 2007-2008

PTMISEA Cycle :

Project Sponsor : City of Manteca

Contributing PTMISEA Sponsor : City of Manteca

Project Name : Transit Passenger Amenities

Project Scope**Funding**

99313 : \$97,648

99314 :

PTMISEA Interest : \$3,347

Other Funds

Federal :

State :

Local :

Total Project Cost : \$100,995**Schedule Date****Original Project Schedule**

Begin Environmental :

End Environmental :

Begin Design : 7/7/08

End Design : 8/15/08

Begin Right of Way :

End Right of Way :

Begin Construction : 9/15/08

End Construction : 1/23/09

Begin Vehicle/Equipment Order :

End Vehicle/Equipment Order :

Begin Closeout Phase : 2/2/08

End Closeout Phase : 2/27/08

Anticipated Performance Outcome

Performance Outcomes
Description/Improvement
Percentages

Improve the condition of two fixed route bus stop locations with shelters and benches and to meet ADA standards.

Final Project

Upgrade two fixed route bus stop locations with shelters and benches and to meet ADA standards.

Final Project Cost

\$4,632

Final Project Schedule

\$4,632

9/7/11

6/22/12

10/30/17

12/31/17

3/1/18

5/31/18

N/A

N/A

5/31/18

6/30/18

Actual Performance Outcome

Improve the condition of two fixed route bus stop locations with shelters and benches and to meet ADA standards.

Increased Ridership by 0%

Reduced Oper/Maint Cost by 0%

Reduced Emissions by 0%

Increased System Reliability by 0%

Signature:

Ryan J. Black Senior Regional Planner

10/12/18

Name and Title

Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.