

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . . " Please provide the following information:

> Fiscal Year: 2007/08 PTMISEA Cycle: 2

Project Sponsor : City of Lodi

Contributing PTMISEA Sponsor: SJCOG

Project Name: Transit Fleet Rehabilitation

	Original Application	Final Project
Project Scope	The City of Lodi seeks funds for (7) 24-30 foot	The City of Lodi purchased four CNG (24 ft
	bused used for Fixed Route and paratransit	Ford Starcraft) and two CNG (32 ft El Dorado
	services. The buses to be replaced were	EZ Riders) buses and utilized updated interest
	originally gas fueled engine buses converted to	for purchase.
	CNG fueled buses and have reached their life	
	expectancy.	Fi - 18 - 1 - 10 - 1
<u>Funding</u>	Original Approved Project Cost	Final Project Cost
99313 :	\$992,929	\$992,929
99314 :	\$37,305	\$37,305
PTMISEA Interest:		\$40,483
Other Funds		
Federal:		
State :		
Local:		
Total Project Cost :	\$1,030,234	\$1,070,717
Schedule Date	Original Project Schedule	Final Project Schedule
Begin Environmental:		
End Environmental:		
Begin Design:		
End Design :		
Begin Right of Way :		
End Right of Way :		
Begin Construction:		
End Construction :		
Begin Vehicle/Equipment Order :	August 2008	August 2008
End Vehicle/Equipment Order :		August 2011
Begin Closeout Phase :		
End Closeout Phase :	December 2010	September 2012
End Glosedat i nado .	Anticipated Performance Outcome	Actual Performance Outcome
	To reduce maintenance costs, emissions	
	and improve project visibility.	
	and improve project violenty.	The new CNG replacement vehicles provide
Performance Outcomes		close to zero emissions. ROG and PM10
		emissions are zero, and NOx emission
Description/Improvement	1	factors are basically zero and significantly
Percentages		lower than previous emissions.
, 		

Signature:

TRANSPORTATION MANAGER 2/13/13

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.