



Effective(12/08)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)**Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : FY 2007/08
 PTMISEA Cycle : One
 Project Sponsor : City of Turlock
 Contributing PTMISEA Sponsor :
 Project Name : TRANSIT BUS LED DESIGNATION SIGNS & BROCHURE HOLDERS

| Original Application | | Final Project | |
|--|--|--|--|
| Project Description | Exterior electronic destination signs on the City's seven (7) fixed route buses. Turlock Transit rear exterior bus destination signs will provide more legible destination information, clearer route numbers and a consistent layout. The rear electronic destination signs are expected to last the life time of the buses which is twelve (12) years. The other item included as part of this project is the purchase of three (3) transit route brochure holders for transit bus shelters. The holders will be installed at three existing | (5) rear exterior bus destination signs and (9) transit route brochure holders for transit bus shelters | |
| Funding | Original Approved Project Cost | Final Project Cost | |
| 99313 : | | | |
| 99314 : | \$12,975 | \$12,975 | |
| PTMISEA Interest : | | \$163 | |
| Other Funds | | | |
| Federal : | | | |
| State : | | | |
| Local : | | | |
| Total Project Cost : | \$12,975 | \$13,138 | |
| Schedule Date | Original Project Schedule | Final Project Schedule | |
| Begin Environmental : | N/A | N/A | |
| End Environmental : | N/A | N/A | |
| Begin Design : | N/A | N/A | |
| End Design : | N/A | N/A | |
| Begin Right of Way : | N/A | N/A | |
| End Right of Way : | N/A | N/A | |
| Begin Construction : | N/A | N/A | |
| End Construction : | N/A | N/A | |
| Begin Vehicle/Equipment Order : | 1-Jul-08 | 15-Oct-08 | |
| End Vehicle/Equipment Order : | 1-Aug-08 | 11-Mar-09 | |
| Begin Closeout Phase : | 1-Aug-08 | 1-Oct-09 | |
| End Closeout Phase : | 1-Sep-08 | 15-Nov-09 | |
| | Anticipated Performance Outcome | Actual Performance Outcome | |
| Performance Outcomes Description/Improvement Percentages | In stall seven (7) rear electronic destination signs on transit buses and three (3) transit brochure holders | (5) rear exterior bus destination signs and (9) transit route brochure holders for transit bus shelters. Improvement percentages is 100% | |

Signature:


Michael G. Pitcock, Director of Development Services

12/1/09
 Date

Note: The same authority that signed the Allocation Request must sign here.