



Effective(12/08)

**Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)****Final Project Report**

**Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:**

Fiscal Year : 2007-08 PTMISEA Funds

PTMISEA Cycle : 1

Project Sponsor : Tehama County Transportation Commission

Contributing PTMISEA Sponsor :

Project Name : Tehama County Bus Purchase (replacement vehicles) and Rehab Buses

**Project Scope****Funding****Total Project Cost :****Schedule Date**

Begin Environmental :

End Environmental :

Begin Design :

End Design :

Begin Right of Way :

End Right of Way :

Begin Construction :

End Construction :

Begin Vehicle/Equipment Order :

End Vehicle/Equipment Order :

Begin Closeout Phase :

End Closeout Phase :

**Performance Outcomes  
Description/Improvement  
Percentages**

**Original Application**

Purchase (3) Glaval Titan Buses and rehab (2) existing buses

**Original Approved Project Cost**

99313 : \$493,732

99314 :

PTMISEA Interest :

**Other Funds**

Federal :

State :

Local :

**Original Project Schedule****Anticipated Performance Outcome**

Enhanced, economical, reliable service with increased ridership

**Final Project**

Purchased (4) Glaval Titan Buses, Rehabed 2 transit buses and installed 19 bus stop shelters

**Final Project Cost**

\$493,732

\$14,107

\$244

\$508,082

**Final Project Schedule**

3/12/09

9/12/09

9/30/08

6/26/09

9/2/09 entry made in O.D. 5/12/10

9/2/09 " " " " 12/31/10

**Actual Performance Outcome**

15.6% increase in Ridership in 2008-09 and lower operating costs due to savings in maintenance

**Signature:**

Name and Title  
Gary Antone P.E., P.L.S.  
Executive Director

Date

**Note: The same authority that signed the Allocation Request must sign here.**