



Effective(02/12)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)**Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 2007/08

PTMISEA Cycle :

Project Sponsor : Alameda CTC - ACCMA

Contributing PTMISEA Sponsor :

Project Name : ACE Platform Extensions

Project Scope**Funding**

99313 : \$203,926

99314 :

PTMISEA Interest :

Other Funds

Federal :

State :

Local :

Total Project Cost : \$3,403,926**Schedule Date****Original Project Schedule**

Begin Environmental :

End Environmental :

Begin Design : 8/1/08

End Design : 5/31/10

Begin Right of Way :

End Right of Way :

Begin Construction :

End Construction :

Begin Vehicle/Equipment Order :

End Vehicle/Equipment Order :

Begin Closeout Phase :

End Closeout Phase :

Anticipated Performance Outcome

Performance Outcomes
Description/Improvement
Percentages

Increase the seating capacity by 30% during
peak period, as well as adding 240 more
seats per train.

Final Project**Final Project Cost**

\$203,926

\$3,200,000

\$3,403,926

Final Project Schedule

8/1/08

5/31/10

Actual Performance Outcome

Increase the seating capacity by 30% during
peak period, as well as adding 240 more
seats per train.

Signature:

Mani Tark, Manager of Programming

Name and Title

8/15/12

Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.