

**Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)**

**Final Project Report**

*Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:*

Fiscal Year : 2007-08  
 PTMISEA Cycle : FY2007-08  
 Project Sponsor : CCCTA  
 Contributing PTMISEA Sponsor :  
 Project Name : Pacheco Transit Hub

**Project Scope**

**Funding**

**Total Project Cost**

**Schedule Date**

Begin Vehicle/Equipment Order :

End Vehicle/Equipment Order :

Begin Closeout Phase :

End Closeout Phase :

**Performance Outcomes**

Description/Improvement  
Percentages

Original Application	Final Project
Construct 6 Bay Bus Hub and expand park and ride lot on Caltrans property at 680 and SR\$ junction on Blum road	Construct 6 Bay Bus Hub and expand park and ride lot on Caltrans property at 680 and SR\$ junction on Blum road
Original Approved Project Cost	Final Project Cost
99313 : \$800,000	\$529,970
99314 :	
PTMISEA Interest : \$15,508	
Other Funds	
Federal :	
State :	
Local : \$2,067,963	\$2,067,963
<b>Total Project Cost : \$2,883,471</b>	<b>\$2,597,933</b>
Original Project Schedule	Final Project Schedule
Begin Environmental : 1/1/07	1/1/07
End Environmental : 3/1/07	3/1/07
Begin Design : 6/1/07	6/1/07
End Design : 12/1/07	1/1/13
Begin Right of Way : 5/1/07	n/a
End Right of Way : 1/1/08	n/a
Begin Construction : 6/1/08	9/1/13
End Construction : 11/1/08	9/1/14
Begin Vehicle/Equipment Order :	
End Vehicle/Equipment Order :	
Begin Closeout Phase : 12/1/08	
End Closeout Phase : 12/1/08	12/31/14
Anticipated Performance Outcome	Actual Performance Outcome
Provide expansion of park and ride lot, accessible and visible location for staging and timed transfers between express bus routes	Increased ridership by 3%, Reduced emissions by 1%

**Signature:**

*Anna J. Muzzini* Director of Planning  
 Name and Title

*2/13/2015*  
 Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.