



Effective(02/12)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)**Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 2008

PTMISEA Cycle :

Project Sponsor : Peninsula Corridor Joint Powers Board

Contributing PTMISEA Sponsor :

Project Name : Replacement of Public Address Equipment

Project Scope**Funding**

99313 :

99314 :

PTMISEA Interest :

Other Funds

Federal :

State :

Local :

Total Project Cost :**Schedule Date**

Begin Environmental :

End Environmental :

Begin Design :

End Design :

Begin Right of Way :

End Right of Way :

Begin Construction :

End Construction :

Begin Vehicle/Equipment Order :

End Vehicle/Equipment Order :

Begin Closeout Phase :

End Closeout Phase :

**Performance Outcomes
Description/Improvement
Percentages**

Original Application

Purchase of new public address system equipment to replace existing equipment at the San Francisco 4th and King Station that has exceeded its useful life. The equipment to be installed includes: wiring, amplifiers, speakers, mixers, and microphones.

Final Project

No Change

Original Approved Project Cost**Final Project Cost**

\$25,000

\$25,000

\$35

\$0

\$25,035

\$25,000

Original Project Schedule**Final Project Schedule**

3/13/2008

3/14/2012

8/30/2008

3/31/2013

8/31/2008

4/1/2013

11/29/2008

9/30/2013

Anticipated Performance Outcome**Actual Performance Outcome**

Increase ridership by 1%

As of December 2014, Caltrain ridership has increased by 18%

NOTE: PTMISEA interest in the amount of \$35 has been rolled over to the Electrification Project

Signature:

April Chan, Executive Officer, Planning and Development

Name and Title

Date

1.21.15

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.