



Effective(12/08)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)**Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 2008-2009

PTMISEA Cycle : Cycle 2

Project Sponsor : City of Clovis

Contributing PTMISEA Sponsor : Fresno County Council of Governments

Project Name : ADA Bus Stop Improvements

	Original Application	Final Project
Project Description	ADA bus stop compliance, concrete work, and installation of 50 benches and 10 shelters	ADA bus stop compliance, concrete work and installation of 42 bus benches. Major concrete work was required at many stops including lowering sidewalks and removing landscaping which ultimately reduced the number of benches that could be purchased.
Funding	Original Approved Project Cost	Final Project Cost
99313 :	\$92,702	\$92,702
99314 :	\$1,694	\$1,694
PTMISEA Interest :		\$605
Other Funds		
Federal :		
State :		
Local :		\$2,447
Total Project Cost :	\$94,396	\$97,448
Schedule Date	Original Project Schedule	Final Project Schedule
Begin Environmental :		
End Environmental :		
Begin Design :		
End Design :		
Begin Right of Way :		
End Right of Way :		
Begin Construction :		6/1/11
End Construction :		1/31/12
Begin Vehicle/Equipment Order :	5/30/10	6/1/11
End Vehicle/Equipment Order :	7/15/10	9/30/11
Begin Closeout Phase :	11/1/10	1/1/12
End Closeout Phase :	11/30/10	1/31/12
	Anticipated Performance Outcome	Actual Performance Outcome
Performance Outcomes Description/Improvement Percentages	ADA bus stop compliance, allowing for ease in wheelchair and disabled boarding of buses, benches to entice passengers and promote the system	ADA bus stop compliance, allowing for ease in wheelchair and disabled boarding of buses, benches to entice passengers and promote the system. Many passengers have mentioned and appreciate the improvement

Signature:

Robert K. Ford, General Services Director

Date

2-16-12

Name and Title

Note: The same authority that signed the Allocation Request must sign here.

PTMISEA

City of Clovis Bus Stop Improvement Project 08-09

[illegible]PTMISEA Expenditures
Estimate to Completion

Project Allocation:

Fill in total Approved PTMISEA Funds (both 99313 and 99314), PTMISEA Interest and Total amount of All Other Funds (Federal, State, & Local). The starting Balance should be equal to the Proposed Total Project Cost table of Attachment A.2 of the original project allocation request.

Phases

Design	Right of Way	Construction	Vehicle /	Equipment	Purchase
--------	--------------	--------------	-----------	-----------	----------

Date:

Enter the date in which expenditures occurred using the format on the SAMPLE spreadsheet.

Phase:

Select the appropriate Phase from the drop down menu.

Category:

Please provide more detail about the expenditure.

Shaded areas are pre calculated. Please do not change the formulas.